



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 105 Const Calendar Day: 293 Date: 28-Jun-2010 Monday
 Inspector Name: Le, Thanh Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Wilcox, Jason Approved Date: 06-Jul-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
 Precipitation Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

General Comments

- A. Office work:
 Review plans, specifications, and ABF's submittals regarding OBG erection plan.
- B. Field observation:
1. Splice 1W/2W:
 - a. Bolting operation: none
 - b. Welding operation:
 - * Plate D: welder Micheal Maday - QC James Cunningham - continue removing backing bar.
 - ** Plate F: welder James Zhen - QC Tom Pasquallone - back gouged in progress.
 2. Splice 2W/3W
 - a. Bolting operation: none
 - b. Welding operation:
 - * Plate C: welder James Zhen - QC Tom Pasquallone - UT repair completed, pending final UT test.
 3. Splice 3W/4W
 - a. Bolting operation: none
 - b. Welding operation:
 - * Plate C: welder Rory Hogan - QC James Cunningham - continue removing backing bar.
 4. Splice 4W/5W
 - a. Bolting operation: none
 - b. Welding operation:
 - * Plate F: welder Xiao Jian Wan - QC Bonifacio Daquinagh - fit up in progress.
 5. Qas from METS for today: Bert Madison, Jose Lilttedizano, Danny Reyes.
- C. Conversation and discussion
 There were no significant conversations today.
- D. Overtime reason
 Worked two hours overtime for construction observation because contractor worked overtime.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	TOM PASQUALONE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Le, Thanh Diary #: 105 Date: 28-Jun-2010 Monday

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt
SMITH-EMERY SF

04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES CANTANDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld
SMITH-EMERY SF

04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002294	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
002293	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Le, Thanh Diary #: 105 Date: 28-Jun-2010 Monday

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld
SMITH-EMERY SF

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	BONIFACIO DAQUINAGH	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment						Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
002295	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt
SMITH-EMERY SF

04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO ZELEDON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld
SMITH-EMERY SF

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	STEVEN MCCONNELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld
AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Le, Thanh Diary #: 105 Date: 28-Jun-2010 Monday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002341	GENERATOR, 7000 W MULTIQIP					No	<input type="checkbox"/>	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>	
002321	Equipment, Crane, 90 Ton Rough Terrain					No	<input type="checkbox"/>	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>	