



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 106 Const Calendar Day: 294 Date: 29-Jun-2010 Tuesday  
 Inspector Name: Le, Thanh Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00  
 Federal ID:  
 Location:  
 Reviewer: Wilcox, Jason Approved Date: 06-Jul-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 4PM  
 Precipitation Condition Cloudy

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

- A. Office work:   
 Review plans, specifications, and ABF's submittals regarding OBG erection plan.
- B. Field observation:
1. Splice 1W/2W:
    - a. Bolting operation: none
    - b. Welding operation:
      - \* Plate F: welder James Zhen - QC Tom Pasquallone - back weld in progress.
  2. Splice 3W/4W
    - a. Bolting operation: none
    - b. Welding operation:
      - \* Plate C: welder Rory Hogan - QC James Cunningham - back weld in progress.
  3. Splice 4W/5W
    - a. Bolting operation: none
    - b. Welding operation:
      - \* Plate F: welder Xiao Jian Wan - QC Bonifacio Daquinagh - covered completed, UT in progress.
  4. Qas from METS for today: Bert Madison, Jose Lilttedizano, Danny Reyes.
- C. Conversation and discussion  
 There were no significant conversations today.
- D. Overtime reason  
 Worked two hours overtime for construction observation because contractor worked overtime.

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld  
 SMITH-EMERY SF

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: SMITH-EMERY SF								
Certified Welding Ins	OTH	TOM PASQUALONE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 106

Date: 29-Jun-2010

Tuesday

<b>04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align &amp; Bolt</b>									
SMITH-EMERY SF									
<b>04-0120F4 Bid Item: 056 W-L03-ALB.056 W Line Lift 03 Align &amp; Bolt</b>									
AMERICAN BRIDGE/FLUOR, A JV									
<b>Labor</b>									
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	JAMES CANTANDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
Ironworker	JNM	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
Ironworker	APP	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
Ironworker	JNM	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
<b>04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld</b>									
SMITH-EMERY SF									
<b>04-0120F4 Bid Item: 056 W-L03-WEL.056 W Line Lift 03 Weld</b>									
AMERICAN BRIDGE/FLUOR, A JV									
<b>Labor</b>									
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	JAMES ZHEN	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
<b>Equipment</b>									
<b>Equipment ID</b>	<b>Description</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Rental Company</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
002294	WELDER, 600 AMP	0.00	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
002293	WELDER, 600 AMP	0.00	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
<b>04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align &amp; Bolt</b>									
AMERICAN BRIDGE/FLUOR, A JV									
<b>Labor</b>									
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
Ironworker	JNM	JAMES CANTANDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
Ironworker	JNM	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
<b>04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld</b>									
SMITH-EMERY SF									
<b>Labor</b>									
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>	
<b>Contractor:</b> SMITH-EMERY SF									

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Le, Thanh    **Diary #:** 106    **Date:** 29-Jun-2010    **Tuesday**

Certified Welding Ins OTH	BONIFACIO DAQUINAGH	8.00	2.00	0.00	10.00	<input type="checkbox"/>
---------------------------	---------------------	------	------	------	-------	--------------------------

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L04-WEL.056</b>	<b>W Line Lift 04 Weld</b>
------------------	----------------------	----------------------	----------------------------

AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002295	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L05-ALB.056</b>	<b>W Line Lift 05 Align &amp; Bolt</b>
------------------	----------------------	----------------------	--

SMITH-EMERY SF

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L05-ALB.056</b>	<b>W Line Lift 05 Align &amp; Bolt</b>
------------------	----------------------	----------------------	--

AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO ZELEDON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L05-WEL.056</b>	<b>W Line Lift 05 Weld</b>
------------------	----------------------	----------------------	----------------------------

SMITH-EMERY SF

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> SMITH-EMERY SF								
Certified Welding Ins	OTH	STEVEN MCCONNELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>

<b>04-0120F4</b>	<b>Bid Item: 056</b>	<b>W-L05-WEL.056</b>	<b>W Line Lift 05 Weld</b>
------------------	----------------------	----------------------	----------------------------

AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								

**Daily Diary Report by Bid Item**

**Job Name:** 04-0120F4

**Inspector Name:** Le, Thanh

**Diary #:** 106

**Date:** 29-Jun-2010 **Tuesday**

<b>Contractor:</b> AMERICAN BRIDGE/ECOR, ASV							
002341	GENERATOR, 7000 W MULTIQUIP					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

