



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:12 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 099 Const Calendar Day: 295 Date: 30-Jun-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 02-Jul-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day [] If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 7:00 AM. Crews had to work on the top of the footing anchor , & work on the temporary tower .

Crews had to grout the last 45 rings around the funors . Crews had to prepare their tools & materials . They were done at 7:25 AM.

Then , crews had to mix the grout & fill the rings , clean the area , wet the top of the grout , & work with Aaron & augie on hauling bedris , water tank , empty ballets , & grout mixer out of the site ,

In addition to that , crews had to work on a new shipment of rings for the dowels . The shipment was delivered to the site at 10:15 AM. Crews had to unload this shipment & bring the materials to the site , place & center the rings , & caulk them Crews were done at 12:00 PM.

In the afternoon , crews had to grout 60 rings . They started to mix the grout , & grout the rings at 12:40 PM. Crews were done at 2:00 PM. They had to clean the area . Crews were done at 2:30 PM.

After that , crews had to clean the dowels , wet the top of the grout , & work on house keeping to the end of the shift .

Luis , Ignacio & Jose T. had to work on the jacking system preparations . Crews had to cut the concrete for the plates . At 12:00 PM. Crews had cut 8 - 0.5 X 0.5 meter locations .

In the afternoon , crews had to grout around the temporary tower on the four legs . Crews started at 2:45 PM. They were done at 4:00 PM.

After that , crews resumed cutting the concrete in the middle . At the end of the shift crews had cut 2 locations .

At 9:00 AM. Aaron & Augie came to the site to work on house keeping . Crews had to work on rigging equipment & materials in & out of the site . They were done at 10:00 AM.

For CCO # 36 - S , Rick , Jose , Carlos M. & Carlos G. 8 regular hours , & 2 hours over time .

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims
AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include contractor AMERICAN BRIDGE/FLUOR, A JV and various laborers like LUIS DIAZ, JOSE PRADO, etc.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 099 Date: 30-Jun-2010 Wednesday

Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Equipment						Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV						
000008	GENERATOR, 20-24KW DSL					No	
			8.00	0.00	0.00	0.00	<input type="checkbox"/>

