



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 154 Const Calendar Day: 302 Date: 07-Jul-2010 Wednesday

Inspector Name: Bradd, David Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:00 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 02-Aug-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:** Dispute

**General Comments**

3E/4E  
 Frederick Kaddu and Paul Makris worked on welding repair at 3E/4E " D". They worked 4 hours on the interior and 6 hours on the exterior of this joint..

4E/5E  
 Sangtao Huang and Songtao Huang continued welding at 3E/4E "E". They worked all day on this.

Bernie Desena and J C Cayabya (both Smith Emory Inspectors) witnessed the welding work.

04-0120F4 Bid Item: 056 E-L03-WEL.056 E Line Lift 03 Weld  
 AMERICAN BRIDGE/FLUOR, A JV

| Labor                                   |       |                |        |        |        |       |         | Dispute                  |
|---|-------|----------------|--------|--------|--------|-------|---------|--------------------------|
| Trade                                   | Class | Name           | RT Hrs | OT Hrs | DT Hrs | Total | Remarks |                          |
| Contractor: AMERICAN BRIDGE/FLUOR, A JV |       |                |        |        |        |       |         |                          |
| Ironworker                              | APP   | GUS MAKRIS     | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                              | JNM   | FREDRICK KADDU | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                              | JNM   | SONGTAO HUANG  | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                              | JNM   | SANGTAO HUANG  | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |

04-0120F4 Bid Item: 056 E-L04-WEL.056 E Line Lift 04 Weld  
 AMERICAN BRIDGE/FLUOR, A JV

|  |
|--|
|  |
|--|