



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 112 Const Calendar Day: 303 Date: 08-Jul-2010 Thursday

Inspector Name: Le, Thanh Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wilcox, Jason Approved Date: 02-Aug-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM
 Precipitation Condition Cloudy

Working Day If no, explain:

Diary:

Dispute

General Comments

A. Office work:

Review plans, specifications, and ABF's submittals regarding OBG erection plan.

B. Field observation:

1. Splice 1W/2W:

- a. Bolting operation: none
- b. Welding operation:

* Plate D: welder Rory Hogan - QC William Shearwoods - back weld covered in progress.

2. Splice 2W/3W

- a. Bolting operation: none
- b. Welding operation:

* Plate D: welder Michael Mayday - QC William Shearwoods - back gouged in progress.

3. Splice 3W/4W

- a. Bolting operation: none
- b. Welding operation:

* Plate F: welder James Zhen- QC Tom Pasquallone - back gouged in progress.

** Plate B: welder Jin Pei Wang - QC Tom Pasquallone - back gouged in progress.

5. Splice 5W/6W

- a. Bolting operation: U RIBS - installed and pretensioned permanent bolts continued - QC Salvador Marino.
- b. Welding operation:

* Top plate: welder Earl Clayborn - QC Bonifacio Daquinagh - fit up in progress

6. CB5W: Installed and pretensioned permanent bolts for exterior webs, top and bottom plates are completed - QC Salvador Marino

7. Qas from METS for today: Rick Bettoncourt, Bert Madison, Jose Lilttedizano, Danny Reyes.

C. Conversation and discussion

Thanh Le (Caltrans) and Salvador Marino (Smith Emery) join to perform the survey URIBS offset from # 26 to # 39, most off the offsets on Uribs are over 4mm. No access to measure for U ribs from #1 to # 25 due to the backing bar wedges on the way. Spreadsheet for Urib offset survey has been established and submitted to lead engineer for further review.

Thanh Le contacts Danniell Hester for on site solution, Daniel responses that C channels are not available at job site, therefore, he wouldn't use C channel steel plate but use shims only.

D. Overtime reason

04-0120F4 Bid Item: 056 W-L02-WEL.056 W Line Lift 02 Weld

SMITH-EMERY SF

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Le, Thanh **Diary #:** 112 **Date:** 08-Jul-2010 **Thursday**

Contractor: SMITH-EMERY SF Certified Welding Ins OTH TOM PASQUALONE 0.00 0.00 0.00 0.00 <input type="checkbox"/>								
04-0120F4	Bid Item: 056	W-L02-WEL.056	W Line Lift 02 Weld					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEREMY DOLMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
04-0120F4	Bid Item: 056	W-L03-ALB.056	W Line Lift 03 Align & Bolt					
SMITH-EMERY SF								
04-0120F4	Bid Item: 056	W-L03-ALB.056	W Line Lift 03 Align & Bolt					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES CANTANDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4	Bid Item: 056	W-L03-WEL.056	W Line Lift 03 Weld					
SMITH-EMERY SF								
04-0120F4	Bid Item: 056	W-L03-WEL.056	W Line Lift 03 Weld					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JAMES ZHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002294	WELDER, 600 AMP	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
002293	WELDER, 600 AMP	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 112

Date: 08-Jul-2010

Thursday

04-0120F4 Bid Item: 056 W-L04-ALB.056 W Line Lift 04 Align & Bolt									
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
Ironworker	JNM	JAMES CANTANDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
Ironworker	JNM	MATTHEW HOLT	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld									
SMITH-EMERY SF									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: SMITH-EMERY SF									
Certified Welding Ins	OTH	BONIFACIO DAQUINAGH	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L04-WEL.056 W Line Lift 04 Weld									
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	Hua Huang	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	JIN QUAN HUANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Equipment									
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
002295	WELDER, 600 AMP	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt									
SMITH-EMERY SF									
04-0120F4 Bid Item: 056 W-L05-ALB.056 W Line Lift 05 Align & Bolt									
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
Ironworker	JNM	ROBERTO ZELEDON	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld									
SMITH-EMERY SF									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: SMITH-EMERY SF									
Certified Welding Ins	OTH	STEVEN MCCONNELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>	

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Le, Thanh

Diary #: 112

Date: 08-Jul-2010

Thursday

04-0120F4 Bid Item: 056 W-L05-WEL.056 W Line Lift 05 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	IAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JASON WILSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	KENNETH CHAPPELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002341	GENERATOR, 7000 W MULTIQUIP	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>
002321	Equipment, Crane, 90 Ton Rough Terrain	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L06-ALB.056 W Line Lift 06 Align & Bolt

SMITH-EMERY SF

04-0120F4 Bid Item: 056 W-L06-ALB.056 W Line Lift 06 Align & Bolt

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JAKE SPEAKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAMES CANTANDO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNANDEZ-ZELE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 056 W-L06-WEL.056 W Line Lift 06 Weld

SMITH-EMERY SF

04-0120F4 Bid Item: 056 W-L06-WEL.056 W Line Lift 06 Weld

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	BRYCE HOWELL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL MADAY	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Le, Thanh Diary #: 112 Date: 08-Jul-2010 Thursday

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
002298	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
002299	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
04-0120F4	Bid Item: 056	W-L06-CWT.056	W Line Lift 06 Counter Weight Erect structural steel (bridge box girder)				
SMITH-EMERY SF							
04-0120F4	Bid Item: 056	W-L06-CWT.056	W Line Lift 06 Counter Weight Erect structural steel (bridge box girder)				
AMERICAN BRIDGE/FLUOR, A JV							