



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 157 Const Calendar Day: 304 Date: 09-Jul-2010 Friday
 Inspector Name: Bradd, David Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 am 03:30 pm Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Wilcox, Jason Approved Date: 02-Aug-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:	Dispute
OBG Bolting & Welding	<input type="checkbox"/>
3E/4E 3E/4E exterior "D" Fredrick Kaddu and Paul Makris performed touch up, repair, and associated grinding to finish work on this joint.	
4E/5E 4E/5E exterior "E" joint two ironworkers grind backing bar holder welds.	
5E/6E 5E/6E interior "E" Songtao Huang and Sangtao Huang have finished setting up the welding machine in the center portion of this joint, and they began welding at 08:50.	
OBG Bolting & Welding	<input type="checkbox"/>
3E/4E 3E/4E exterior "D" Fredrick Kaddu and Paul Makris performed grinding to finish work on this joint.	
4E/5E 4E/5E "D" exterior two ironworkers were grinding this repaired joint. They also ground the welds of the removed backing bar holders on the "E" face. Jesus Cayabayab , Smith Emory inspector, was watching this work.	
5E/6E 5E/6E interior "E" Songtao Huang and Sangtao Huang finished setting up the welding machine over the center of this joint, and at 08:50 began welding.	

04-0120F4 Bid Item: 056 E-L03-WEL.056 E Line Lift 03 Weld
 AMERICAN BRIDGE/FLUOR, A JV

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNANDEZ-ZELE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	GUS MAKRIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	FREDRICK KADDU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SONGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	SANGTAO HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Bradd, David **Diary #:** 157 **Date:** 09-Jul-2010 **Friday**

04-0120F4	Bid Item: 056	E-L04-WEL.056	E Line Lift 04 Weld
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L05-WEL.056	E Line Lift 05 Weld
AMERICAN BRIDGE/FLUOR, A JV			

