



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 092 Const Calendar Day: 307 Date: 12-Jul-2010 Monday
 Inspector Name: Bruce, Matt Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 06:30 am 03:00 pm Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Mathur, Lalit Approved Date: 08-Oct-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 50 - 60
 Precipitation 0.00" Condition Overcast in the AM and partly overcast in the PM

Working Day If no, explain:

Diary: Dispute
Work description.
 - Continued to work on pertinent paperwork related to the stressing the W-Line continuity tendons and strand placement.

04-0120F4 Bid Item: 034 X-W2C-BCT.034 E-W Line Cross Over W2 Cap Cap Beam Continuity Tendons
 SCHWAGER DAVIS INC.

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|--------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: SCHWAGER DAVIS INC. | | | | | | | | |
| Ironworker | JNM | Brian Nobile | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | GEN | Ralph Craig | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | James Bond | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |

Diary: Dispute
Work description. 034 X-W2C-BCT.034
 - Continued cutting the live + dead end strand tails for the WA continuity tendons.
 - Began installing live + dead end grout caps for the WA continuity tendons.

The following is the list of equipment that SDI has onsite since it is not currently inputted into PMIV:

- Stressing Rams: 6-8-0014, 6-8-134, 6-8-141, and CH600-8-109
- Hydraulic Pumps for Monostrand Rams: 3 units with no designated numbers on the equipment
- Hydraulic Pumps for Multistrand Rams: 1 unit with no designated numbers on the equipment
- Hydraulic Pump for Pushing Strand: HPU-D-110-3K-02
- Strand Pusher: No number designated on the equipment
- Plasma Cutter (Hypertherm Powermax 1000G3 Series): No number designated on the equipment

- Refer to other Caltrans inspectors diaries for ABF and subcontractors operations and equipment at the W2 cap beam.

Attachment

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 092

Date: 12-Jul-2010

Monday



Water draining in the south end of OBG lift 1E from the water blasting operation to remove the mandrel in CT-E41B.