



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:10 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 108 Const Calendar Day: 308 Date: 13-Jul-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 15-Jul-10 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Sunny

Working Day  If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the preparations for the tower erection . Crews started at 7:00 AM.

Rick & Carlos G. had to work on dewatering the pipes CCO # 36 - S 1 . Crews had to prepare the water pump & connect the hoses . Crews started to pump water at 7:20 AM. At 9:30 AM. 25 pipes were drained ,

The water pump was not fast enough to pump water out of the pipes . Crews had to get a dry wet vacuum , connect the hoses, & started to vacuum the water out of the pipes at 9:30 AM. At 12:00 PM. 20 more pipes were drained .

In addition to that , Rick had to work on other activities on the site in addition to working with Carlos on dewatering the pipes .

In the afternoon , Rick had to assemble second Wet & Dry vacuum . He started to dewater the 1st pipe at 1:30 PM.

Carlos M. & Jose had to cut the shrinking sleeve & clean around the pipes . Crews started at 7:10 AM. Carlos M. was done at 10:00 AM.

After that , Carlos had to cut & chip the concrete in the 6 locations were they were cut previously . Carlos had to prepare his tools & equipment . He was done at 10:55 AM. He started to cut the concrete at 11:00 AM. He was done at 2:30 PM.

In addition to that , he had to work on the side form around the perimeter of the tower plates , install chamfers , caulk , & clean the site

Jose was done cutting the sleeves , clean around the pipes at 4:00 PM. & he had to work with Carlos M. to the end of the shift .

For CCO # 36 - S 1 . For Carlos Garcia 8 regular hours , & 2 hours over time . For Rick 5 regular hours & 2 hours over time . Equipment used . Dry Rite water pump 3 hours . 1 wet - dry vacuum 7 hours & 1 wet dry vacuum 4 hours . Air compressor , & generator . Up to today 175 pipes were dewatered .

ABF surveyors came to the site at 8:00 AM. Crews had to survey the top of the remaining shims , add more shims to reach the required elevation of 3.0 meters , & work on the tolerance between -2 & +2 millimeter . Crews were done at 2:30 PM.

Carlos , Tony , & Joshua came to the site at 10:30 AM. Crews had to work on the accessories for the jacking system . Crews had to work with the crane on rigging & setting in place on the site the pieces . Crews were done at 11:25 AM. They left at 11:30 AM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Daouk, Sami    Diary #: 108    Date: 13-Jul-2010    Tuesday

<b>Labor</b>									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks		Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
Semi-Skilled Laborer	APP	JOSE ROMO	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Semi-Skilled Laborer	JNM	RIGOBERTO CAMPOS	8.00	2.00	0.00	10.00			<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00			<input type="checkbox"/>
<b>Equipment</b>									
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company Remarks		Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV									
8	GENERATOR, 20-24KW DSL						No		<input type="checkbox"/>
			5.00	2.00	0.00	0.00			<input type="checkbox"/>
000554	AIR COMPRESSOR						No		<input type="checkbox"/>
			8.00	2.00	0.00	0.00			<input type="checkbox"/>

