



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 122 Const Calendar Day: 310 Date: 15-Jul-2010 Thursday

Inspector Name: Travis, Mike Title: Consultant

Inspection Type:

Shift Hours: 06:00 am 03:00 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Lai, Gary Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

<b>Diary:</b>	Dispute
<b>General Comments</b>	<input type="checkbox"/>
Talked to Ray Morgan (PB) about the OBG Service Platform shop drawings. Ray is in the process of reviewing the service platform plans and shop drawings pertaining to the electrical panel supports and how they are connected to the platforms.	
*****	
<b>MEP Charts - ZPMC Fabrication</b>	<input type="checkbox"/>
Ongoing work to maintain an updated data base for the MEP items associated with the Shop Drawings: 1) Maintaining the MEP penetration tracking charts for the OBG and Tower Structure. 2) Maintaining the MEP attachments tracking charts for the OBG and Tower Structure to be installed during fabrication. 3) Reviewing incoming updated submittals and coordinating with PB (Parsons - Electrical Designers). Provide ongoing updates to the tracking charts.	
*****	
<b>MEP RFI Issues</b>	<input type="checkbox"/>
ABF-RFI-002178R00 - PS-3 Pipe Supports Mounting: Cable Anchorage Housing. Since the Cable Housing tappers on one end the support brackets for the PS-3 Pipe support needs to be changed from what is shown on contract sheet #49S1. PB 9Design Group) will be working on these issues.	
ABF-RFI-002179R00 - Clarification: Elevator Door Landing Configurations. The Elevator Manufacturer responded with code requirements for the landing/Doorways for the Elevator access. These requirements present a conflict @ four locations on the Tower. The Façade structure and the door landing structures need to be reviewed and a design resolution needs to be developed. The Design Group (TY Lin) is looking into this issue to resolve all the conflicts.	
*****	
<b>SAS Project Staff Meeting</b>	<input type="checkbox"/>
Saff Meeting to cover Ongoing work and Future expected work on the project.	
*****	



---

**Daily Diary Report by Bid Item**

Job Name: 04-0120F4

Inspector Name Travis, Mike

Diary #: 122

Date: 15-Jul-2010

Thursday

---

**Tailgate Safety Meeting**

The Safety Meeting covered the following items:



"SAS Tower Safety " by ABF/Flour Safety - David Williams.

\*\*\*\*\*

