



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 005 Const Calendar Day: 310 Date: 15-Jul-2010 Thursday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type:

Shift Hours: 07:30 AM 05:30 PM Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Woods, Mark Approved Date: 18-Aug-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day If no, explain:

04-0120F4 Bid Item: 052 T-L01-TNE.052 Tower Lift 01 Tower NE Furnish structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 052 T-L01-TNW.052 Tower Lift 01 Tower NW Furnish structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

Tower Lift 1 Off-loading 052 T-L01-TNW.052

Tower Lift 1 arrival inspection and preparation for erection on pier 7.

Arrival Inspection:

From 13:30 until 15:30, Caltrans/ABF joint arrival inspection was done for the external of the North, East, and West shafts. Nothing on the internal was checked at this time. No shipping damage was noticed other than some minor scraping of paint (see attached photo) in several areas. Along with myself, the following people were also involved in the inspection:

- From CT: M. Chui
- From METS: R. Mertz and S. Croff
- From ABF: C. Kanapicki and M. Johnson (Smith Emery)

From 11:30 until 13:00, at the request of Bart Ney, I accompanied the BATA photographer to the project site for him to take photos of the T1 foundation prior to being covered by the Lift 1 shafts.

Office work:

- Reviewed diaries for T1 foundation prep field work
- Reviewed and signed 2 extra work orders for CCO-36s1

Also, I attended a meeting regarding the upcoming rev 2 of the PQWP submittal.

Also attending the PQWP meeting were G. Lai, W. Collins, T. Liu, & K. Guest from CT and B. Kick (ABF), J. Brockman (CCC), and a rep from International Paint. We reviewed the new PQWP, along with the State Letter rejecting the previous revision. The new PQWP appeared to resolve all of our concerns from the previously rejected submittal. However, this depends on some of the manufacturer's recommendation attachments that were discussed in the meeting, but were not included in the package that we reviewed.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Wright, Doug Diary #: 005 Date: 15-Jul-2010 Thursday

04-0120F4	Bid Item: 052	T-L01-TSW.052	Tower Lift 01 Tower SW Furnish structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

Attachment



Left-to-Right - East, North, & West shafts of Lift 1



Paint scrapes on North shaft