



**SAS Superstructure**

Location: 04-SF-80-13.2/13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:10 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 111 Const Calendar Day: 311 Date: 16-Jul-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 21-Jul-10 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Sunny

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on the preparations for the tower erections , work on the temporary tower for the gantry , & work on the South stair case . Crews started at 7:00 AM.

Rick , Carlos , & Jose had to work on the top of the footing box . Crews had to make final check on the completed work , & work on house keeping . Crews started at 7:10 AM. they were done at 8:00 AM.

After hat , crews had to work with the welder . They had to adjust the shims before welding them . Crews were done at 9:00 AM.

Then , crews had to place the 0.275 meter neoprene sleeves on the dowels , CCO 36 - S 1. Crews started at 9:00 AM. They were done at 9:55 AM. 168 sleeves were delivered to the site . 154 sleeves were used . For CCO 36 - S 1 for Rick , Carlos , & Jose 1 regular hour .

In addition to that , crews had to place the PVC pipes to cover the thread on the high tension rods for the South West tower leg . Crews were done at 11:00 AM.

Finally , crews had to cover the caulking seal with thin film of cement to prevent the grout from leaking out of the side panels . Crews were done at 3:10 PM. They had to wrap up their tools & equipment Crews left at 3:20 PM.

At 8:30 AM. David , Jaime , Rigoverto , & Edwardo came to the site , the barge came at 8:45 AM. Crews had to unload the shipment for the dowels sleeves . Crews were done at 9:00 AM.

After that , crews had to work on the East side wall pumper plates . Crews had to lay out , drill holes & mount the 3 plates on the East side wall . Crews started at 9:15 AM. They were done at 2:30 PM. Crews had to wrap up their tool s& equipment . They left at 3:00 PM.

Enrique came to the site at 7:30 AM. He had to weld the shims to the cemented plates . Enrique had to reroute the power lines , prepare his tools & equipment . He was done at 8:30 AM. He started on the 1st shim at 8:35 AM. He was done at 3:00 PM. He had to wrap up his tools & equipment . He left at 3:20 PM.

Darryl , Jacob M. , Jacob S. , Jose , & Roberto had to work on the stair case on the South side of the temporary tower for the 2nd day . Crews had to brace the stair case & tie it to the temporary tower . Crews started at 7:10 AM. They were done at 12:00 PM.

In the afternoon , crews had to work on the top I beam . They had to install hand rail on the South beam , work with the other crews on the gantry frame , installing brackets , & bolts , Crews were done at 5:10 PM. They left at 5:20 PM.

Carlos , Hayes , Anthony , Joshua , & Ryan had to work on the gantry I beams Crews had to place shims between the bearing plates & the base plates on the temporary tower , install the remaining bolts , ,



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 111    **Date:** 16-Jul-2010    **Friday**

snug , & pretension them . Crews started at 7:15 AM.

At 1:40 PM. Crews had to place the East cross beam & brace it on both ends , install bolts , snug , & pretension the bolts . They were done at 5:15 PM. Crews left at 5:30 PM.

**04-0120F4    Bid Item: 053    T-L01-JSS.053    Tower Lift 01 Jacking System and Shims**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	RIGOBERTO CAMPOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE ROMO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB SPEAKMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNENDEZ	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JOHN GREEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
001426	Marine, Barge, Crane Barge 1						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
002154	Equipment, Crane, 60 Ton						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
002301	WELDER, LINCOLN 1000 AMP						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

