



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 007 Const Calendar Day: 323 Date: 28-Jul-2010 Wednesday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 07-Jul-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day  If no, explain:

**Diary:** Dispute

**Bike Path**

During bolt testing before, nuts were turning prior to achieve minimum torque at panel points 17,19,21,23,27,and 33 but connection was tighten and it was okay. Skip panel point 29 because side traveler was in the way.

**04-0120F4 Bid Item: 086 0-000-000.086 BIKEPATH RAILING**  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROBERTO HERNENDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0010583		0.00	0.00	0.00	0.00	No		<input type="checkbox"/>