



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:22 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 123 Const Calendar Day: 325

Date: 30-Jul-2010 Friday

Inspector Name: Mathur, Lalit

Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 03:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0 Condition

Working Day If no, explain:

| | | | |
|-----------------------------|---------------|---------------|--|
| 04-0120F4 | Bid Item: 034 | X-W2C-GTT.034 | E-W Line Cross Over W2 Cap Stress & Grout Transverse Tendons |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 038 | E-W2C-CON.038 | E Line W2 Cap Place & Cure Concrete |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 038 | E-W2C-FPC.038 | E Line W2 Cap Form & Pour Closure Joint |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 038 | W-W2C-CON.038 | W Line W2 Cap Place & Cure Concrete |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 038 | W-W2C-FPC.038 | W Line W2 Cap Form & Pour Closure Joint |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 038 | X-E2C-ESF.038 | E-W Line Cross Over E2 Cap Erect Shoring & Falsework |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 049 | 0-000-000.049 | BAR REINFORCING STEEL (BRIDGE)(EPOXY COATED) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 123

Date: 30-Jul-2010

Friday

Diary:

Dispute

General Comments 049 0-000-000.049

Description of Work by ABF and its Sub-contractors.

W2 Activities

W2 Foundation Well Cover Slabs (Item 38):

oThe CONCO people has a crew of 3 today as follows:

§Gary PeneCarpenter

§Salvador GldonaCarpenter

§Jasmin GornjacCarpenter

oThe CONCO people continues the form work for W-Line Longitudinal Block out on the west face of W2.

oCuring of the concrete of the cover slabs continues.

PT Blockout Pour Activities (Item 48):

·Regional Steel had only 1 person working today today. He the epoxy dowels installation on the W-Line this morning. Later in the afternoon, he continued with drilling rebars for more dowels for E-Line Face of W2. David Bradd coordinated the installation of epoxy dowels.

·Pier 7 Activities

·ABF was performing miscellaneous activities at Pier 7 for tower erection frame.

·The Shear Leg Crane was at Pier 7.

·Lifting Frame is at Pier 7 and was attached to Shear Leg Crane.

Activities at Site (Item 56):

·OBG Installation: Lift 6-W Activities

·ABF did not work on this today.

·OBG Installation: Miscellaneous Welding and Bolting Activities Lifts 1-W to 6-W & Lifts 1E to 6-E

·ABF continues welding, welding repairs and bolting operations all over.

·The perimeter welding continues all over including repairs.

·The E-Line welding platforms are between Lifts 4E & 5E and between Lifts 5E and 6 E for performing the perimeter welding. Welding repair work continues for all the Lifts of OBG.

·The W-Line welding platforms are between Lifts 3W & 4W and between Lifts 4W and 5W for performing the perimeter welding. ABF installed the backup bar between Lifts 5W and 6W. The repair work continues for all the Lifts of OBG.

·ABF continued the bolting operation between Lift 6W and the cross beam CB-5 at the top flange. At end of the day, most of the bolts were in as well as some pins. ABF was bolting on the sides and the bottom.

ABF has a bolting platform at the north end of CB-5.

·Bolting operation also continues inside the OBG.

·The Lifting Frame

·The Lifting Frame was attached to Shear Leg Crane.

·Shear Leg Crane Activities:

·The Shear Leg Crane was not used today.

·Miscellaneous Activities

·Philip is on vacation this week.

·Matt is off today.

04-0120F4

Bid Item: 056

E-L01-OBG.056

E Line Lift 01 OBG Erect structural steel

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 123

Date: 30-Jul-2010

Friday

| | | | |
|-----------------------------|----------------------|----------------------|--|
| 04-0120F4 | Bid Item: 056 | W-L01-OBG.056 | W Line Lift 01 OBG Erect structural steel (bridge box girder) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|----------------------|----------------------|--|
| 04-0120F4 | Bid Item: 056 | W-L02-OBG.056 | W Line Lift 02 OBG Erect structural steel (bridge box girder) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|----------------------|----------------------|--|
| 04-0120F4 | Bid Item: 056 | W-L03-OBG.056 | W Line Lift 03 OBG Erect structural steel (bridge box girder) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|----------------------|----------------------|--|
| 04-0120F4 | Bid Item: 056 | W-L04-OBG.056 | W Line Lift 04 OBG Erect structural steel (bridge box girder) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|----------------------|----------------------|--|
| 04-0120F4 | Bid Item: 056 | W-L05-OBG.056 | W Line Lift 05 OBG Erect structural steel (bridge box girder) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|----------------------|----------------------|--|
| 04-0120F4 | Bid Item: 056 | W-L06-OBG.056 | W Line Lift 06 OBG Erect structural steel (bridge box girder) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|----------------------|----------------------|--|
| 04-0120F4 | Bid Item: 056 | E-L02-OBG.056 | E Line Lift 02 OBG Erect structural steel |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|----------------------|----------------------|--|
| 04-0120F4 | Bid Item: 056 | W-L08-OBG.056 | W Line Lift 08 OBG Erect structural steel (bridge box girder) |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|----------------------|----------------------|---|
| 04-0120F4 | Bid Item: 056 | X-L02-CBM.056 | E-W Line Cross Over Lift 02 Cross Beam |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|----------------------|----------------------|---|
| 04-0120F4 | Bid Item: 056 | X-L03-CBM.056 | E-W Line Cross Over Lift 03 Cross Beam |
| AMERICAN BRIDGE/FLUOR, A JV | | | |



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Mathur, Lalit **Diary #:** 123 **Date:** 30-Jul-2010 **Friday**

| | | | |
|-----------------------------|----------------------|----------------------|--|
| 04-0120F4 | Bid Item: 056 | E-L03-OBG.056 | E Line Lift 03 OBG Erect structural steel |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 056 | X-L04-CBM.056 | E-W Line Cross Over Lift 04 Cross Beam |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 056 | X-L05-CBM.056 | E-W Line Cross Over Lift 05 Cross Beam |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 056 | X-L06-CB1.056 | E-W Line Cross Over Lift 06 Cross Beam 1 |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 056 | X-L07-CB1.056 | E-W Line Cross Over Lift 07 Cross Beam 1 |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 056 | E-L04-OBG.056 | E Line Lift 04 OBG Erect structural steel |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 056 | E-L05-OBG.056 | E Line Lift 05 OBG Erect structural steel |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 056 | E-L06-OBG.056 | E Line Lift 06 OBG Erect structural steel |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 056 | E-L08-OBG.056 | E Line Lift 08 OBG Erect structural steel |
| AMERICAN BRIDGE/FLUOR, A JV | | | |
| 04-0120F4 | Bid Item: 060 | E-W2C-WDS.060 | E Line W2 Cap West Deviation Saddle |
| AMERICAN BRIDGE/FLUOR, A JV | | | |



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Mathur, Lalit Diary #: 123 Date: 30-Jul-2010 Friday

| | | | |
|-----------------------------|---------------|---------------|-------------------------------------|
| 04-0120F4 | Bid Item: 060 | W-W2C-WDS.060 | W Line W2 Cap West Deviation Saddle |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

| | | | |
|-----------------------------|---------------|---------------|---|
| 04-0120F4 | Bid Item: 060 | X-W2C-JKS.060 | E-W Line Cross Over W2 Cap Jacking Saddle |
| AMERICAN BRIDGE/FLUOR, A JV | | | |

