



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:21 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 124 Const Calendar Day: 328 Date: 02-Aug-2010 Monday
Inspector Name: Mathur, Lalit Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 06:30 am 03:30 pm Break: Over Time:
Federal ID:
Location:
Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
Precipitation 0 Condition

Working Day [checked] If no, explain:

Table with 4 columns: Bid Item, Bid Item, Description, and Contractor. Rows include items like X-W2C-GTT.034, E-W Line Cross Over W2 Cap Stress & Grout Transverse Tendons, E-W2C-CON.038, E Line W2 Cap Place & Cure Concrete, etc.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 124

Date: 02-Aug-2010 Monday

Diary:

Dispute

General Comments 049 0-000-000.049

Description of Work by ABF and its Sub-contractors.

W2 Activities

CCO 151 Activities: Ringer Crane Mobilisation and Demobilisation for Hinge K

·ABF started to mobilise two Ringer Cranes (one red color and one yellow color), which were on the barge and brought these on Saturday 7/31/10 at the job site.

·Today, ABF started to assemble one of the ringer cranes (red color).

·ABF was having some problems with it and worked on it all day.

W2 Foundation Well Cover Slabs (Item 38):

oABF has 2 laborers working as follows at the E-Line as follows:

oSalvador VillalobosLabor

oWeb La LuoLabor

oThe ABF labor is installing the 13 mm thick Polystyrene sheets on top of the retaining wall for the E-Line Foundation Wall as shown on drawing 452R01 of 1204, Section F-F.

oThe CONCO people has a crew of 3 today as follows:

§Gary PeneCarpenter

§Salvador GldonaCarpenter

§Jasmin GornjacCarpenter

oThe CONCO people continues the form work for W-Line Longitudinal Block out on the west face of W2.

oCuring of the concrete of the cover slabs continues. There is no activity there.

PT Blockout Pour Activities (Item 48):

·Regional Steel had only 1 person working today today.

·His name is Martin.

·He started the epoxy dowels installation on the E-Line this morning.

·Matt Bruce coordinated the installation of epoxy dowels.

·Pier 7 Activities

·ABF was performing miscellaneous activities at Pier 7 for tower erection frame.

·The Shear Leg Crane was at Pier 7.

·Lifting Frame is at Pier 7 and was attached to Shear Leg Crane.

Activities at Site (Item 56):

·OBG Installation: Lift 6-W Activities

·ABF did not work on this today.

·OBG Installation: Miscellaneous Welding and Bolting Activities Lifts 1-W to 6-W & Lifts 1E to 6-E

·ABF continues welding, welding repairs and bolting operations all over.

·The perimeter welding continues all over including repairs.

·The E-Line welding platforms are between Lifts 4E & 5E and between Lifts 5E and 6 E for performing the perimeter welding. Welding repair work continues for all the Lifts of OBG.

·The W-Line welding platforms are between Lifts 3W & 4W and between Lifts 4W and 5W for performing the perimeter welding. ABF installed the backup bar between Lifts 5W and 6W. The repair work continues for all the Lifts of OBG.

·ABF continued the bolting operation between Lift 6W and the cross beam CB-5 at the top flange. At end of the day, most of the bolts were in as well as some pins. ABF was bolting on the sides and the bottom.

ABF has a bolting platform at the north end of CB-5.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Mathur, Lalit **Diary #:** 124 **Date:** 02-Aug-2010 **Monday**

<ul style="list-style-type: none"> ·Bolting operation also continues inside the OBG. ·The Lifting Frame ·The Lifting Frame was attached to Shear Leg Crane. ·Shear Leg Crane Activities: ·The Shear Leg Crane was not used today. ·Miscellaneous Activities ·Philip is on vacation this week. 			
04-0120F4	Bid Item: 056	E-L01-OBG.056	E Line Lift 01 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L01-OBG.056	W Line Lift 01 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L02-OBG.056	W Line Lift 02 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L03-OBG.056	W Line Lift 03 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L04-OBG.056	W Line Lift 04 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L05-OBG.056	W Line Lift 05 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L06-OBG.056	W Line Lift 06 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L02-OBG.056	E Line Lift 02 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Mathur, Lalit **Diary #:** 124 **Date:** 02-Aug-2010 **Monday**

04-0120F4	Bid Item: 056	W-L08-OBG.056	W Line Lift 08 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L02-CBM.056	E-W Line Cross Over Lift 02 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L03-CBM.056	E-W Line Cross Over Lift 03 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L03-OBG.056	E Line Lift 03 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L04-CBM.056	E-W Line Cross Over Lift 04 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L05-CBM.056	E-W Line Cross Over Lift 05 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L06-CB1.056	E-W Line Cross Over Lift 06 Cross Beam 1
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L07-CB1.056	E-W Line Cross Over Lift 07 Cross Beam 1
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L04-OBG.056	E Line Lift 04 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L05-OBG.056	E Line Lift 05 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Mathur, Lalit Diary #: 124 Date: 02-Aug-2010 Monday

04-0120F4	Bid Item: 056	E-L06-OBG.056	E Line Lift 06 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L08-OBG.056	E Line Lift 08 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 060	E-W2C-WDS.060	E Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 060	W-W2C-WDS.060	W Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 060	X-W2C-JKS.060	E-W Line Cross Over W2 Cap Jacking Saddle
AMERICAN BRIDGE/FLUOR, A JV			