



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 138 Const Calendar Day: 332 Date: 06-Aug-2010 Friday

Inspector Name: Travis, Mike Title: Consultant

Inspection Type:

Shift Hours: 06:00 am 03:00 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Lai, Gary Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

**Diary:**

Dispute

**CCOP#55 /RFI 1901R0 Issue**

Received a call from Kannu Balan asking about the service platform changes and how they relate to CCO#55.

He wanted to know if the contract plan sheets have been changed per the response to RFI # 1901R0.

In reviewing all the documents I briefed Balan this morning on this issue:

- 1) RFI # 1901 R00 was included in the shop submittal # 739R03.
- 2) The contract plan sheets were not changed to include this RFI.
- 3) The shop drawing submittal #739R04 was changed superseding some of RFI # 1901R00.
- 4) Additional changes are being made to the Service Platform shop drawings that would probably require changes in the contract drawings.

I left all the documents that I developed for this issue in Balan's hands.

\*\*\*\*\*

**MEP CCO Status Meeting**

Meeting covering the status of the ongoing developing CCO's.

Also discussed are the Contract Change Requests (CCR's).

Key items discussed at the meeting:

- 1) CCO 83 Status with the Mechanical changes. PB to Update.
- 2) CCO #73 - ABF will submit RFI's covering the CCO. Plans were sent to ABF for Estimate.
- 3) CCO # 137 PB is to update the status of the sheet that should have been submitted by today.
- 4) LED light fixtures are being mounted to poles for demonstration soon.

\*\*\*\*\*