



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:59 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 129 Const Calendar Day: 335 Date: 09-Aug-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 18-Aug-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the weekly safety meeting at 7:15 AM. Crews had to work on the East tower shaft , & work on the pedestals . Crews started at 7:20 AM.

Tony , & Barry had to work on the gantry . Crews had to lift the spreader beam & mobilize the gantry West & prepare it to be pulled out of the site .

In addition to that , crews had to work on the gantry to the end of their shift .

Carlos , Joshua , & Steve had to work on the top of the East shaft . Crews had to release the gantry , & the spreader beam , & remove the hooking plates . Crews started at 7:25 AM.

The gantry was released at 7:45 AM. The spreader beam was unhooked & set on the East & South tower shafts at 9:30 AM.

After that , crews had to work on the hooking plates . They had to remove the bolts , hook the plates to the crane , pull them out of the site , & store them on the barge . They started at 9:35 AM. Crews were done at 11:25 AM.

In the afternoon , crews had to work on the gantry . They had to prepare the gantry to be disassembled & pulled out of the site . Crews had to place on the top of North & East shafts 2 I beams , set the spindle on the I beam supports ,secure it with chains , & cut the strands . They started at 11:40 AM. They were done at 5:15 PM. Crews left at 5:20 PM.

Jacob , & Kevin had to work on the inner bearing plates on the East tower shaft . Crews had to prepare their tools & equipment , reroute the power line . Crews were done at 8:00 AM.

After that , crews had to remove the PVC pipes , place the bearing plates , washers , & nuts . Crews started at 8:30 AM.

In addition tot hat , crews had to place the alignment brackets on the dowels , place the hydraulic jacks & connect the hoses . Crews were done at 12:00 PM.

In the afternoon , crews had to mount the East pedestal , install bolts , mark for 1/2 turn & pretension the bolts . Crews started at 12:40 AM. They were done at 3:00 PM.

Then , crews went inside the East tower . They had to connect the ladder , & clean the area . Crews were done at 5:10 PM. They left at 5:20 PM.

ABF surveyors came to the site at 8:00 AM. Crews had to survey North & West tower shafts . Crews started at 8:30 AM. They were done at 3:00 PM.

04-0120F4	Bid Item: 053	T-L01-JSS.053	Tower Lift 01 Jacking System and Shims
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 129

Date: 09-Aug-2010 Monday

04-0120F4 Bid Item: 053 T-L01-TSE.053 Tower Lift 01 Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-L01-TSW.053 Tower Lift 01 Tower SW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

