



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 005 Const Calendar Day: 335 Date: 09-Aug-2010 Monday
 Inspector Name: Khow, Sanny Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 15:30 PM Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Wright, Doug Approved Date: 17-Aug-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

CCO-094 Bid Item: 001 0-PAI-ALS.094 Additional Painting
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	STEVE ELKIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

General Comments 001 0-PAI-ALS.094

Certified Coatings removed a portion of the non-slip surface material.
 3 Painters (Mike Gaya, Debonaere Shelton, and Toni katronez) and James Brockman (all 8 hrs)

Ironworkers apply PTFE materials on façade and angles.
 Ironworkers do house keeping in the yard by moving and rearranging struts, ladders, façade plates and external diaphragms.
 CAT NM20168 is used to move plates.