



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 012 Const Calendar Day: 335 Date: 09-Aug-2010 Monday
 Inspector Name: Mofor, Sebastian Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Jefferson, Paul Approved Date: 07-Jul-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70
 Precipitation Condition clear

Working Day If no, explain:

Diary: Dispute

Bike Path

Contractor continued to install bolts on suspended brackets. I tested bolts on the bike path beam in side OBG at Panel points 39, 41, and 43. Panel point 39 has excessive skickout on the bottom plate bolts, it was repalce. Panel point 41 was suspended bracket.

CERTIFIED COATING COMPANY

Contractor powered wash and solvent clean dirts and surface rust on bolts head at cross-beam splice plate connections 2, 3, and 4 west-Line and they were also sanding plates, taking off skid resistance at pier 7 for tower splice plate.

04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JAKE SPEAKMAN	8.00		0.00			<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00		0.00			<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 E-L01-OBG.077 E Line Lift 01 OBG Clean and paint structural steel
 CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 W-L01-OBG.077 W Line Lift 01 OBG Clean and paint structural steel
 CERTIFIED COATINGS COMPANY

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	DEBONAIRE SHELTON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 012 Date: 09-Aug-2010 Monday

04-0120F4 Bid Item: 086 0-000-000.086 BIKEPATH RAILING

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROBERTO HERNENDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JOSE AMAYA-MESA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	DARRYL WEBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0010583						No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

