



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 9:51 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 011 Const Calendar Day: 343 Date: 17-Aug-2010 Tuesday

Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 15:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 18-Aug-10 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Sunny

Working Day  If no, explain:

| CCO-094   | Bid Item: 001               | 0-PAI-ALS.094 | Additional Painting                       |
|---|-----------------------------|---------------|---|
| AMERICAN BRIDGE/FLUOR, A JV   |                             |               |   |
| <b>Labor</b>  |                             |               |   |
| <b>Trade</b>  | <b>Class</b>                | <b>Name</b>   | <b>RT Hrs OT Hrs DT Hrs Total Remarks</b> |
| <b>Contractor:</b>  | AMERICAN BRIDGE/FLUOR, A JV |               |   |
| Ironworker  | JNM                         | EDWARD MEYER  | 0.00 0.00 0.00 0.00                       |
| <b>Diary:</b>   |                             |               | <b>Dispute</b>                            |
| <b>General Comments</b>   |                             |               | <b>Dispute</b>                            |
| 001 0-PAI-ALS.094   |                             |               | <input type="checkbox"/>                  |
| Certified Coatings remove a portion of the non-slip surface material.                 |                             |               |   |
| Certified Coatings apply organic zinc primer interzinc 52 to affected areas as needed |                             |               |   |
| 2 Painters (Chand Owens, Debonaere Shelton) 8 hrs                                     |                             |               |   |