



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:27 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 204 Const Calendar Day: 351 Date: 25-Aug-2010 Wednesday

Inspector Name: He, Philip Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:15 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

04-0120F4	Bid Item: 056	W-L06-ALB.056	W Line Lift 06 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

Diary:

Dispute

Work description. 056 W-L06-ALB.056

1. Poured the W-Line W2 foundation well cover slabs starting at 6:30 AM. Finished on 10am and finished the finishing work till 5pm.
2. Working on the RFI Studying Task to find out which to relate to the site work.
3. Deviation Saddle Grout Mock up, grout pour start around 2:00 PM, but it did not passed the flow cone test. there were leaks. The workers fixed the problems and poured most of it. Thy at 5:00 PM and the remaining pour was abandoned.

