



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 018 Const Calendar Day: 359 Date: 02-Sep-2010 Thursday

Inspector Name: Khow, Sunny Title: Transportation Engineer

Inspection Type:

Shift Hours: 07:00 AM 15:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 08-Sep-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Sunny

Working Day  If no, explain:

CCO-096	Bid Item: 001	0-FSW-EFA.096	Field Site Work
AMERICAN BRIDGE/FLUOR, A JV			
<b>Labor</b>			
Trade	Class	Name	RT Hrs OT Hrs DT Hrs Total Remarks Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV			
Ironworker	APP	JAKE SPEAKMAN	0.00 0.00 0.00 0.00 <input type="checkbox"/>
Ironworker	APP	JEFFREY BRICKER	0.00 0.00 0.00 0.00 <input type="checkbox"/>
Ironworker	APP	TODD JACKSON	0.00 0.00 0.00 0.00 <input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	0.00 0.00 0.00 0.00 <input type="checkbox"/>
Ironworker	APP	MATTHEW CHAMBERLAIN	0.00 0.00 0.00 0.00 <input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00 0.00 0.00 0.00 <input type="checkbox"/>
Operator	OTH	THEODORE ROHR	0.00 0.00 0.00 0.00 <input type="checkbox"/>
Operator	JNM	STEVE ELKIN	0.00 0.00 0.00 0.00 <input type="checkbox"/>
<b>Equipment</b>			
Equipment ID	Description	RT Hrs OT Hrs ST Hrs IT Hrs	Rental Company Remarks Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV			
002212	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE	0.00 0.00 0.00 0.00	No <input type="checkbox"/>
002131	FORK LIFT TRUCKS	0.00 0.00 0.00 0.00	No <input type="checkbox"/>
<b>Diary:</b>			
<b>General Comments</b> 001 0-FSW-EFA.096			Dispute <input type="checkbox"/>
2 Ironworkers install PTFE for 47m strut facades.			
2 Ironworkers work on the temporary truss which will be erected in the next several days.			
2 Ironworkers work on the blue walkway which will be placed across the temporary erection tower.			
ABF do some house cleaning in the pier 7 yard.			