



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 044 Const Calendar Day: 366 Date: 09-Sep-2010 Thursday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day If no, explain:

Diary:	Dispute
CERTIFIED COATING COMPANY	<input type="checkbox"/>
Applying finish paint on crossbeam #4 west line, bottom and top prime; crossbeam #5 finish coat on top and side west line. Apply another coat of paint because I checked milleage was 8 mil instead of 10 mil minimum.	

04-0120F4	Bid Item: 058	E-L03-BPB.058	E Line Lift 03 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L08-BPB.058	E Line Lift 08 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L08-BPS.058	E Line Lift 08 Bike Path Segment
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	E-L01-OBG.077	E Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L01-OBG.077	W Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L02-OBG.077	E Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 044

Date: 09-Sep-2010 Thursday

04-0120F4 Bid Item: 077 X-L02-CBM.077 E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 X-L05-CBM.077 E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	DAVID DELEO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	DEBONAIRE SHELTON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 077 E-L05-OBG.077 E Line Lift 05 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 079 0-000-000.079 CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	DEBONAIRE SHELTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 079 0-000-000.079 CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)

AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 044 Date: 09-Sep-2010 Thursday

Equipment		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Equipment ID	Description						
Contractor:	AMERICAN BRIDGE/FLUOR, A JV						
*E0010583		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>

