



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:08 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 010 Const Calendar Day: 372 Date: 15-Sep-2010 Wednesday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:	Dispute
General Comments	<input type="checkbox"/>
CCO 153, HINGE K BEARINGS:	
In-Place Machining continues working on the second hinge pipe beam CCO 153 bevel. IPM is working on HPB002. Today is continued work on machining to cut a bevel on the end of the hinge pipe beam. There is 1 machinist (Cohl Wiesbrook) from In-Place Machining working a 12 hour shift from 0600 to 1800. ABF provides assistance on this operation, including ABF engineer Zach Lauria.	
See Matt Bruce and Lalit Mathur diaries for other details of the work and the labor/equipment information.	

