



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 144 Const Calendar Day: 381 Date: 24-Sep-2010 Friday  
 Inspector Name: Bruce, Matt Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Mathur, Lalit Approved Date: 24-Jan-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 70 - 80 12 PM 80 - 90 4PM 70 - 80  
 Precipitation 0.00" Condition Sunny.

Working Day  If no, explain:

**Diary:** Dispute

**Work description.**

- Attended Bill Casey's weekly OBG staff meeting at 9:00am.
- Shot the elevations of punchmarks located on crossbeam panel points while the ROOT pass Subarc weld for the top and bottom splice between OBG lifts 6W/7W was 1/3 completed and in progress with the assistance of Thanh Le. Began to process the data from todays survey.

04-0120F4 Bid Item: 063 W-W2C-HIK.063 W Line W2 Cap Hinge K  
 In Place Machining Company

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> In Place Machining Company								
None of the Above	JNM	COHL WEISBROOKE	8.00	4.00	0.00	12.00		<input type="checkbox"/>

**Diary:** Dispute

**Work description.**

063 W-W2C-HIK.063  
 CCO#153

- The cutting apparatus had a serial number of 5759 and a model number of AX48120.
- Continued to make the second beveled cut of 15 degrees on the fourth Hinge K pipe beam.
- See Bob Brignano's diary for additional details regarding the beveling/quality for this operation.

04-0120F4 Bid Item: 063 W-W2C-HIK.063 W Line W2 Cap Hinge K  
 CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	DAVID DELEO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:** Dispute

**Work description.**

063 W-W2C-HIK.063

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Bruce, Matt    Diary #: 144    Date: 24-Sep-2010    Friday

04-0120F4    Bid Item: 063    W-W2C-HIK.063    W Line W2 Cap Hinge K  
 AMERICAN BRIDGE/FLUOR, A JV

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
002082	WELDING MACHINE, MILLER 250 AMP					No	<input type="checkbox"/>
		8.00	4.00	0.00	0.00		
002076	AIR COMPRESSOR-DSL/PORTABLE, 185 CFM					No	<input type="checkbox"/>
		8.00	4.00	0.00	0.00		

**Diary:** Dispute

**Work description.**                      **063**    W-W2C-HIK.063

- Supported In Place Machining to mobilize equipment and provided any other support to facilitate their operation.

