



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:45 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 100 Const Calendar Day: 385 Date: 28-Sep-2010 Tuesday

Inspector Name: Mathur, Lalit Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 13-Jan-12 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0 Condition

Working Day If no, explain:

04-0120F4	Bid Item: 034	X-W2C-GTT.034	E-W Line Cross Over W2 Cap Stress & Grout Transverse Tendons
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	E-W2C-CON.038	E Line W2 Cap Place & Cure Concrete
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	W-W2C-CON.038	W Line W2 Cap Place & Cure Concrete
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	W-W2C-FPC.038	W Line W2 Cap Form & Pour Closure Joint
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	X-E2C-ESF.038	E-W Line Cross Over E2 Cap Erect Shoring & Falsework
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L01-OBG.056	E Line Lift 01 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L01-OBG.056	W Line Lift 01 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Mathur, Lalit Diary #: 100 Date: 28-Sep-2010 Tuesday

04-0120F4	Bid Item: 056	W-L02-OBG.056	W Line Lift 02 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L03-OBG.056	W Line Lift 03 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L04-OBG.056	W Line Lift 04 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L05-OBG.056	W Line Lift 05 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L06-OBG.056	W Line Lift 06 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
<p>Diary: Dispute</p> <p>General Comments 056 W-L06-OBG.056 <input type="checkbox"/></p> <p>The Lifting Frame was moved from Pier 7 to Job site this morning. It was attached to Shear Leg Crane at the job site. The Lift 6-W was then brought to job site. ABF worked all day to lift OBG Lift 6-W. It waited for 2-3 hours for attaching to shear leg crane. The wind had picking up. The ABF decided to drop the idea of lifting it this evening. SDI was tressing the top tendons of the W-Line.</p>			
04-0120F4	Bid Item: 056	E-L02-OBG.056	E Line Lift 02 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L08-OBG.056	W Line Lift 08 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L02-CBM.056	E-W Line Cross Over Lift 02 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 100

Date: 28-Sep-2010 Tuesday

04-0120F4 Bid Item: 056 X-L03-CBM.056 E-W Line Cross Over Lift 03 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L03-OBG.056 E Line Lift 03 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L04-CBM.056 E-W Line Cross Over Lift 04 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L05-CBM.056 E-W Line Cross Over Lift 05 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L06-CB1.056 E-W Line Cross Over Lift 06 Cross Beam 1
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 X-L07-CB1.056 E-W Line Cross Over Lift 07 Cross Beam 1
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L04-OBG.056 E Line Lift 04 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L05-OBG.056 E Line Lift 05 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L06-OBG.056 E Line Lift 06 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 056 E-L08-OBG.056 E Line Lift 08 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Mathur, Lalit Diary #: 100 Date: 28-Sep-2010 Tuesday

04-0120F4	Bid Item: 060	E-W2C-WDS.060	E Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 060	W-W2C-WDS.060	W Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 060	X-W2C-JKS.060	E-W Line Cross Over W2 Cap Jacking Saddle
AMERICAN BRIDGE/FLUOR, A JV			

