



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:14 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 178 Const Calendar Day: 386 Date: 29-Sep-2010 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 21-Jan-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

General Comments

See Thanh Le's and David Bradd's diaries for field details.

FIELD WORK

- Pretension horizontal stiffeners at CB7W with shims. Two workers for this operation.
- Pretension bolts on the interior webs at CB8
- Measure offsets at CB8W, east, west, interior, bottom and top
- David Bradd tested bolts at CB8E

OFFICE WORK

- Email review
- Diary work
- Staff Meeting
- QA/QC Meeting
- Review Plans and Specs
- Site visit
- RFI and Submittal review
- Discussions with ABF throughout the day regarding segment erect

Accrued 2 hours of overtime covering the Contractor's hours.

