



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 172 Const Calendar Day: 391 Date: 04-Oct-2010 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 06-Oct-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the temporary tower erection . They started at 7:20 AM.

Carlos & Augie had to work on the barge rigging the pieces for the working platform at 82 meters elevation .

Tony , Barry , Steve , Kevin , & Samuel had to work on the temporary tower erection . Crews started at 7:30 AM. They had to set the floats on the South side of the temporary tower . Crews were done at 8:00 AM.

Nick flew the 1st bracing member for the working platform for the South side at 8:10 AM. Crews had to set the cross members in place & secure them with bolts . They were done at 10:45 AM.

After that , crews had to work on the North side of the bracing members for the working platform . Crews started at 10:50 AM. They were done at 2:10 PM.

Then , crews had to work on the horizontal support assembly for the tower crane & the bumper guard bracket at 82 meters elevation .

Nicolaus flew the support assembly to the site at 2:10 PM. Crews had to mount the horizontal assembly on the temporary tower & set it against the side of the tower crane . They started at 2:20 PM. Crews were done at 4:00 PM.

He flew the pumper guard bracket at 4:10 PM. Crews had to attach the pumper bracket to the tower crane support assembly . They were done at 5:00 PM. Crews had to wrap up their tools & equipment . They left at 5:20 PM.

04-0120F4	Bid Item: 053	T-L01-JSS.053	Tower Lift 01 Jacking System and Shims
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 053	T-L02-STE.053	Tower Lift 02 Strut East Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 172 **Date:** 04-Oct-2010 **Monday**

Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
743	Marine, Barge, Flexifloat 1 EM1010						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>

