



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 173 Const Calendar Day: 394 Date: 07-Oct-2010 Thursday

Inspector Name: Mathur, Lalit Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 23-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation 0 Condition

Working Day If no, explain:

04-0120F4	Bid Item: 034	X-W2C-GTT.034	E-W Line Cross Over W2 Cap Stress & Grout Transverse Tendons
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	E-W2C-CON.038	E Line W2 Cap Place & Cure Concrete
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	E-W2C-FPC.038	E Line W2 Cap Form & Pour Closure Joint
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	W-W2C-CON.038	W Line W2 Cap Place & Cure Concrete
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	W-W2C-FPC.038	W Line W2 Cap Form & Pour Closure Joint
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 038	X-E2C-ESF.038	E-W Line Cross Over E2 Cap Erect Shoring & Falsework
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 049	0-000-000.049	BAR REINFORCING STEEL (BRIDGE)(EPOXY COATED)
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 173

Date: 07-Oct-2010

Thursday

04-0120F4	Bid Item: 055	W-L07-000.055	W Line Lift 07 Furnish structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 055	W-L08-000.055	W Line Lift 08 Furnish structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 055	E-L07-000.055	E Line Lift 07 Furnish structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 055	E-L08-000.055	E Line Lift 08 Furnish structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L01-OBG.056	E Line Lift 01 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L01-OBG.056	W Line Lift 01 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L02-OBG.056	W Line Lift 02 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L03-OBG.056	W Line Lift 03 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L04-OBG.056	W Line Lift 04 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L05-OBG.056	W Line Lift 05 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Mathur, Lalit

Diary #: 173

Date: 07-Oct-2010

Thursday

04-0120F4	Bid Item: 056	W-L06-OBG.056	W Line Lift 06 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L07-OBG.056	W Line Lift 07 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L02-OBG.056	E Line Lift 02 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L07-ALB.056	W Line Lift 07 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L07-WEL.056	W Line Lift 07 Weld
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L07-CWT.056	W Line Lift 07 Counter Weight Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	W-L08-OBG.056	W Line Lift 08 OBG Erect structural steel (bridge box girder)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L02-CBM.056	E-W Line Cross Over Lift 02 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	X-L03-CBM.056	E-W Line Cross Over Lift 03 Cross Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L03-OBG.056	E Line Lift 03 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Mathur, Lalit **Diary #:** 173 **Date:** 07-Oct-2010 **Thursday**

- papers with ABF's John Callaghan.
- ABF was bolting Cross Beams CB-9 and CB-10 to the OBG Lift 8-E.
 - The Cross Beams CB-9 and CB-10 were aligned with Lift 8-W and were secured by a few pins. No bolting was being performed at this end.
 - ABF unloaded 13 pieces of Counter Weight Forms on Lift 8-W.
 - Later in the day, ABF started cutting the oval shaped Access Hole in the Lift 8-W on the south-west corner.
 - ABF installed the welding connex at the junction of 7-W and 8-W.
 - ABF installed the back up bars and were adjusting the levels between lifts 7-W and 8-W.

- Lift W-Line Deviation Saddle 3rd Piece (Item #60)
- ABF continues fabricating a Lifting Frame for the erection of W-Line Deviation Saddle 3rd and final piece.

Shear Leg Crane and Lifting Hook Activities

- The Lifting Frame was removed from the Shear Leg Crane by 11 AM.
- The Shear Leg Crane was taken to the Pier 7 today.
- The Lifting Frame was later taken to the Pier 7 also.

Miscellaneous Activities

- Attended Safety Meeting from 8 AM followed by Staff Meeting by Pete.

04-0120F4	Bid Item: 056	X-L09-CB2.056	E-W Line Cross Over Lift 09 Cross Beam 2
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L04-OBG.056	E Line Lift 04 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L05-OBG.056	E Line Lift 05 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L06-OBG.056	E Line Lift 06 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L06-ALB.056	E Line Lift 06 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 056	E-L06-WEL.056	E Line Lift 06 Weld
AMERICAN BRIDGE/FLUOR, A JV			

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Mathur, Lalit Diary #: 173 Date: 07-Oct-2010 Thursday

04-0120F4	Bid Item: 056	E-L07-OBG.056	E Line Lift 07 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L07-ALB.056	E Line Lift 07 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L07-WEL.056	E Line Lift 07 Weld
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L08-OBG.056	E Line Lift 08 OBG Erect structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L08-ALB.056	E Line Lift 08 Align & Bolt
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 056	E-L08-WEL.056	E Line Lift 08 Weld
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 060	E-W2C-WDS.060	E Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 060	W-W2C-WDS.060	W Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 060	X-W2C-JKS.060	E-W Line Cross Over W2 Cap Jacking Saddle
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 060	E-E2C-ESA.060	E Line E2 Cap East Saddle
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Mathur, Lalit Diary #: 173 Date: 07-Oct-2010 Thursday

04-0120F4	Bid Item: 060	W-E2C-ESA.060	W Line E2 Cap East Saddle
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 063	E-W2C-HIK.063	E Line W2 Cap Hinge K
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 063	W-W2C-HIK.063	W Line W2 Cap Hinge K
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 064	0-000-000.064	INSTALL STRUCTURAL STEEL (BRIDGE)(PIPE BEAM)(HINGE A)
AMERICAN BRIDGE/FLUOR, A JV			

