



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 181 Const Calendar Day: 402 Date: 15-Oct-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 08-Nov-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the temporary tower , work on the gantry , & work on the stair case . Crews started at 7:00 AM.

Ian & Eric had to work on the stair case . Crews had to work with Ryan & Jonathan setting 2 sections of the stair case & weld the holding brackets to the temporary tower . Crews started at 7:30 AM. In addition to that , crews had to work on the gantry I beams . They had to weld the bearing plates bottom plates . They were done at 5:10 PM. Crews left at 5:20 PM.

At 3:30 PM. Jerry , Richard , & Roberto joined the welders to help speed up their work on the gantry weld . Crews had to grind the edge of the plates . Crews were done at 5:00 PM. They left at 5:20 PM.

Benjamin had to work with the welders , & he had to work with Cabrillo Hoist crews on the South elevator .

Augie & Carlos had to work on the top of the deck rigging materials & sections for the gantry & the temporary tower .

Tony , Barry , Jacob , Steve , Kevin & Samuel had to work on the gantry . Crews had to set 2 bearing plates for the South I beam . They started at 7:20 AM. Crews were done at 7:45 AM.

After that , crews had to set North I beam . The North I beam was in the air at 8:10 AM. It was set in place , secure with bolts , & the crane was released at 9:10 AM.

In addition to that , crews had to set the South I beam . The South I beam was in the air at 9:35 AM. It was set in place , secured with bolts , & the crane was released at 10:50 AM.

After that , crews had to set the West cat walk & the East connector beam for the gantry . They started at 11:45 AM. Crews were done at 3:00 PM.

Then , crews had to prepare to pick frame 1 . Crews were done at 5:00 PM. They had to wrap up

04-0120F4	Bid Item: 053	T-L01-JSS.053	Tower Lift 01 Jacking System and Shims
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 053	T-L02-STE.053	Tower Lift 02 Strut East Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

Labor							Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 181 **Date:** 15-Oct-2010 **Friday**

Contractor:								
AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ERIC SPARKS	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	SAMUEL TORRECILLAS	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	ROBERTO HERNENDEZ	0.00	2.00	0.00	2.00	<input type="checkbox"/>	
Ironworker	APP	IAN MURPHY	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	JONATHAN CANITES	2.00	0.00	0.00	2.00	<input type="checkbox"/>	
Ironworker	APP	RYAN EVANCHIK	2.00	0.00	0.00	2.00	<input type="checkbox"/>	
Operator	JNM	BENJAMIN SCOTT	8.00	0.00	0.00	8.00	<input type="checkbox"/>	
Ironworker	FOR	JERRY KUBALA	0.00	2.00	0.00	2.00	<input type="checkbox"/>	
Ironworker	JNM	RICHARD GARCIA	0.00	2.00	0.00	2.00	<input type="checkbox"/>	
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002070	WELDING MACHINE, MILLER 250 AMP	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>	
002321	Equipment, Crane, 90 Ton Rough Terrain	8.00	0.00	0.00	0.00	No	<input type="checkbox"/>	
743	Marine, Barge, Flexifloat 1 EM1010	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>	
*E0090562	TOWER CRANE	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>	

