



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:54 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 182 Const Calendar Day: 403 Date: 16-Oct-2010 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 11:00 am Break: Over Time: 04:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 08-Nov-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to he site at 6:50 AM. Samuel came at 8:30 AM. Crews had to work on the gantry erection . They started at 7:00 AM.

Rick , Jose , & Froylan had to work on the South stair case . Crews had to build ramp from the working platform at 82 meters elevation to the stair case , reroute the 2" air hoses & set the manifolds . They had to prepare their tools , materials & equipment . Crews started at 7:30 AM.

James , Bryce , Eric , Ian , & Melvin had to work on gantry I beams . Crews had to weld the bottom of the bearing plates to the temporary tower . Crews had to prepare their tools & equipment . They started at 7:10 AM.

Andy , Richard , Roberto & Ryan had to work with the welders at all time & locations . Crews had to help flying & setting equipment on the site . Reroute the air & power lines , grind & clean the welding areas . Crews started at 7:10 AM.

I addition to that , crews had to work on the stair case . They had to assemble one section for the top , work wit the labors .

Benjamin had to work with all crews . He had to fly materials for the labors , welders & the tower crews .

Carlos , Augie , Tony , & Kevin had to work on the top of the deck rigging the gantry frames , & accessories

Crews had to hook the spreader beam , & hook the lower frame to the crane . They started at 7:10 AM. Crews were done at 7:40 AM. The lower frame was in the air at 7:50 AM. It was set in place & the crane was released at 8:25 AM.

After that , crews had to set the upper frame with the gantry accessories . The upper frame was in the air at 10:20 AM. It was set in place at 10:50 AM.

Jacob , Barry , & Samuel had to work on the top of the temporary tower . Crews had to set the gantry frames , & accessories in place .

In addition to that , crews had to bolt the bearing plates between the temporary tower & the gantry I beams , & work with the welders .

Douglas had to cover all activities after 11:00 AM.

04-0120F4	Bid Item: 053	T-L01-JSS.053	Tower Lift 01 Jacking System and Shims
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 182 Date: 16-Oct-2010 Saturday

04-0120F4 Bid Item: 053 T-L02-STE.053 Tower Lift 02 Strut East Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN EVANCHIK	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SAMUEL TORRECILLAS	0.00	6.50	0.00	6.50		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MELVIN IVY	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROBERTO HERNANDEZ-ZEL	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	BRYCE HOWELL	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ERIC SPARKS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	BENJAMIN SCOTT	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ANDY NEAE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002321	Equipment, Crane, 90 Ton Rough Terrain	0.00	8.00	0.00	0.00		No	<input type="checkbox"/>
002084	WELDING MACHINE, MILLER 250 AMP	0.00	8.00	0.00	0.00		No	<input type="checkbox"/>
002083	WELDING MACHINE, MILLER 250 AMP	0.00	8.00	0.00	0.00		No	<input type="checkbox"/>
002082	WELDING MACHINE, MILLER 250 AMP	0.00	8.00	0.00	0.00		No	<input type="checkbox"/>
002070	WELDING MACHINE, MILLER 250 AMP	0.00	8.00	0.00	0.00		No	<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010	0.00	8.00	0.00	0.00		No	<input type="checkbox"/>
*E0090562	TOWER CRANE	0.00	8.00	0.00	0.00		No	<input type="checkbox"/>

