



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 044 Const Calendar Day: 413 Date: 26-Oct-2010 Tuesday  
 Inspector Name: Khow, Sanny Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 AM 16:00 PM Break: Over Time:

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Nov-10 Status: Approved

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Raining

Working Day  If no, explain:

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)  
 AMERICAN BRIDGE/FLUOR, A JV

CCO-096 Bid Item: 001 0-FSW-EFA.096 Field Site Work  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOSE CORONA-MORALES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFREY BRICKER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	STEVE ELKIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002212	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
002131	FORK LIFT TRUCKS	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>

**Diary:**

**General Comments** 001 0-FSW-EFA.096

ABF loads tip up barge with lift 2 east west; ABF prepares this shaft prior to erection.  
 ABF installs pins, bolts, and lifting lugs.

Dispute

---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Khow, Sanny

Diary #: 044

Date: 26-Oct-2010

Tuesday

---

ABF works on cross beams between segments 9E and 9W.

ABF do some house keeping on Pier 7 yard

ABF dismantles OBG shipping bracing for segment 9E.