



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:51 PM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 192 Const Calendar Day: 416 Date: 29-Oct-2010 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 05:00 pm 03:30 AM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Nov-10 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Sunny

Working Day  If no, explain:

### Diary:

Dispute

#### Tower Activities

ABF night crews came to the site at 6:00 PM. Kevin & Samuel came at 7:00 PM. Crews had to work on the North tower shaft lift 2 erection , & disassemble the gantry . They started after the morning crews left at 6:30 PM.

Morning crews had to release the gantry . They had to remove the pins from the picking plates to release the shackles . They started at 6:00 PM. Crews were done at 6:30 PM.

Carlos , Augie , Jacob , & Ryan had to release the spreader beam from the swindle assembly. Tony lowered & set the spreader beam on the North & West towers . Crews had to remove the pins , & release the beam . They started at 6:35 PM. They were done at 7:00 PM.

After that , crews had to set the swindle between the South & West towers & pull the pins out . Crews started at 7:15 PM. They were done at 9:30 PM.

Then , Jacob & Kevin had to remove the picking plates . They started at 10:00 PM. Crews were done at 12:00 AM. ( 10/30/2010 ) .

Nicolaus had to fly & set on the barge the swindle , spreader beam & the picking plates . Carlos & Augie had set them on the storing frames . Crews started at 10:00 PM. they were done at 12:00 AM.

Tony , Samuel , & Ryan had to mobilize the gantry East in order for the tower crane to pick the spreader beam & the swindle assembly .

In addition to that , they had to pull the strands up & prepare to disassemble the gantry . Crews were done at 12:00 AM.

Crews had to wrap up their tools & equipment . They left at 12:10 AM.

After hours I had to work on the reports for the entire week . I was done at 3:30 AM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L02-STE.053 Tower Lift 02 Strut East Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SAMUEL TORRECILLAS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	5.00	0.00	0.00	5.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 192    **Date:** 29-Oct-2010    **Friday**

Ironworker	APP	JACOB MECHE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
<b>Equipment</b>								
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Rental Company</b>	<b>Dispute</b>
<b>Contractor:</b>	AMERICAN BRIDGE/FLUOR, A JV							
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
			6.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
			6.00	0.00	0.00	0.00		<input type="checkbox"/>