



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 048 Const Calendar Day: 421 Date: 03-Nov-2010 Wednesday

Inspector Name: Khow, Sanny Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 16:00 PM Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 27-Jan-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition Raining

Working Day If no, explain:

04-0120F4	Bid Item: 053	T-L01-TNE.053	Tower Lift 01 Tower NE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			

CCO-096	Bid Item: 001	0-FSW-EFA.096	Field Site Work
AMERICAN BRIDGE/FLUOR, A JV			

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	EDWARD MEYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	GUS MAKRIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	DONALD ZAMPA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOSE CORONA-MORALES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	STEVE ELKIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002212	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
002131	FORK LIFT TRUCKS	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Diary:

General Comments 001 0-FSW-EFA.096

ABF installs on traveler rail on the cross beam.

Dispute

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Khow, Sanny

Diary #: 048

Date: 03-Nov-2010 Wednesday

ABF works on the jacking platform.

ABF adds yellow ladders on the temporary erection tower.

ABF installs PTFE for elevation 65m facades.

ABF do house keeping on the yard.