



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 196 Const Calendar Day: 422 Date: 04-Nov-2010 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Nov-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the South side of the erection tower , & work on the struts erection . They started at 7:00 AM.

Casey , & Carlos had to work on the barge & on the W line rigging materials to the site . Crews started at 7:10 AM.

In addition tot hat , crews had to work with the other crews on the erection tower , cross bracing & the struts erection

Tony , Kevin , Ryan , & Samuel had to work on the erection tower & on the struts for the 53 meters elevation erection . Crews started at 7:10 AM.

Crews started on the erection tower . They had to erect the South East corner & South truss for the 105 meters elevation . The South East corner was in the air at 7:50 AM. Crews had to set in place , drive drift pins & install bolts . Crews were done at 9:00 AM.

After that , crews had to erect the South truss . The South truss was in the air at 9:25 AM. It was set in place & connected to the South East & West corners , all bolts were installed , & the crane was released at 11:00 AM.

Then , crews had to erect the cross beams for the elevator & stair case on the South side . Crews started at 11:30 AM. They were done at 1:00 PM.

In the afternoon , crews had to work on the struts . The 1st strut for the South side was in the air at 1:30 PM. Crews had to set it in place , & install bolts . Crews were done at 3:00 PM.

After that , crews had to set the cross bracing . They started at 3:20 PM. Crews were done at 4:10 PM. Crews had to set the inner façade plate for the West side , but it did not fit . Crews had to pull it out of the site , place the cross bracing pins in dry ice for tomorrow , & wrap up their tools & equipment . Crews were done at 5:10 PM. .

Augie , Jacob , & Joshua had to prepare to set the cross bracing . Crews had to remove the top & bottom covers of the universals on the tower shafts , clean the universal joints , rethread & lubricate the holes , place the rubber covers & clamp them . & work on the cover plates at the corners of the tower shafts (20 plates) .

Most of the cover plates do not fit properly . Work must be done in order to fit the cover plates in their locations .

In addition to that , crews had to work with the other crews on the struts & temporary tower erection . Crews started at 7:10 AM. They were done at 5:10 PM. All crews left at 5:20 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims
 AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 196

Date: 04-Nov-2010 Thursday

04-0120F4 **Bid Item: 053** **T-L02-STW.053** **Tower Lift 02 Strut West Erect structural steel (bridge tower)**
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	SAMUEL TORRECILLAS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSUE GALVAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		10.00	0.00	0.00	0.00			
743	Marine, Barge, Flexifloat 1 EM1010						No	<input type="checkbox"/>
		10.00	0.00	0.00	0.00			

