



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 179 Const Calendar Day: 433 Date: 15-Nov-2010 Monday
 Inspector Name: Bruce, Matt Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Mathur, Lalit Approved Date: 11-Apr-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
 Precipitation 0.00" Condition Mostly sunny.

Working Day If no, explain:

Diary: Dispute

Work description.

- See Lalit and Alex Schmidt's diaries for ABFs labor, equipment, and operations at the W2 cap beam particularly related to the erection of the W2E1 west deviation saddle segment.
- Attended the meeting for the Jacking Saddle erection as outlined in a new Submittal with ABF, CT, and TY-Lin at 1:00pm.
- Began to write outstanding diaries from last weeks operations of erecting the W2E Hinge K pipe beams and the (2) W2E west deviation saddle segments.
- Safety: ABF did a better job restricting access today around the area where the W2E1 west deviation saddle segment was being erected.

04-0120F4 Bid Item: 038 X-E2C-CON.038 E-W Line Cross Over E2 Cap Place & Cure Concrete
 AMERICAN BRIDGE/FLUOR, A JV

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE ROMO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment							Dispute	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002087	RECEIVER TANK, 500 GAL	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Diary: Dispute

Work description.

038 X-E2C-CON.038

- Continued bushing the concrete surface for the Bearings and Shear Keys on the top of the E2 cap beam.
- Extracted the standing water that was found in the Shear Key pipe blockouts over the columns at the E2 cap beam.

Attachment

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Bruce, Matt

Diary #: 179

Date: 15-Nov-2010

Monday



ABF laborers continuing to bush the concrete surface for the Shear Keys and Bearings at the E2 cap beam.



Beginning to connect the W2E1 west deviation saddle segment to the W2 cap beam and the adjacent saddle W2E2.



Erecting the W2E1 west deviation saddle.