



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 055 Const Calendar Day: 434 Date: 16-Nov-2010 Tuesday
 Inspector Name: Khow, Sanny Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 16:00 PM Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: 27-Jan-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Raining

Working Day If no, explain:

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)									
AMERICAN BRIDGE/FLUOR, A JV									
04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW									
CERTIFIED COATINGS COMPANY									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: CERTIFIED COATINGS COMPANY									
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
04-0120F4 Bid Item: 078 T-L02-ISW.078 Tower Lift 02 Internal Paint Tower SW									
AMERICAN BRIDGE/FLUOR, A JV									
CCO-096 Bid Item: 001 0-FSW-EFA.096 Field Site Work									
AMERICAN BRIDGE/FLUOR, A JV									
Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV									
Ironworker	FOR	EDWARD MEYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	GUS MAKRIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	DONALD ZAMPA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	JAIME BARRAGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	JNM	EDWARD MEYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	FOR	DAVID LUCERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	JOSE CORONA-MORALES	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	JAKE SPEAKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	GEN	DANIEL DUNN	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	APP	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>	
Ironworker	FOR	JAMES STURGEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>	

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Khow, Sanny **Diary #:** 055 **Date:** 16-Nov-2010 **Tuesday**

Operator	OTH	THEODORE ROHR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	STEVE ELKIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002212	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
002131	FORK LIFT TRUCKS						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
Diary:								Dispute
General Comments		001	0-FSW-EFA.096					<input type="checkbox"/>
Geomet Bolt Testing								
M27 x 240								
M27 x 270								
M27 x 280								
M30 x 140								
M30 x 200								
M30 x 210								
M30 x 220								
M30 x 250								
<p>ABF prepares temporary tower (red iron) prior to installation at elevation 90m in the yard. The red iron were grounded and lubricated at the joint area for easy installation. ABF installs some wood platforms for iron workers along the temporary tower main columns.</p> <p>ABF loads the favco framing extension onto the barge. They also loads skin plates splice plates onto the barge.</p> <p>ABF do house keeping in the yard.</p> <p>Submittal 1239 R14 is returned to ABF today.</p>								