



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 009 Const Calendar Day: 435 Date: 17-Nov-2010 Wednesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 09-Dec-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Sunny

Working Day  If no, explain:

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROBERT RUSSELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW CHAMBERLAIN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JEFFREY BRICKER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

**Tower Activities** 053 T-L01-JSS.053

The Ironworker continued with the Jacking pedestal removal process inside the tower shaft at the 3M elevation. The jacking pedestal pieces were removed from the 9M diaphragm using the crane on a barge from the west bay in between the west and south shaft. Jake and Matt cut one more pedestal from the 3M east shaft skin E. Jeff and Robert continue working on torch cutting the jacking pedestal on south shaft skin B. All of the pedestal pieces were removed from the west bay. Jeff and Robert moved the operation to the east bay in between the north and east shaft.

04-0120F4 Bid Item: 053 T-L01-GRT.053 Tower Lift 01 Grout Baseplates Erect structural steel (bridge tower)  
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-TNE.053 Tower Lift 01 Tower NE Erect structural steel (bridge tower)  
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L01-TNW.053 Tower Lift 01 Tower NW Erect structural steel (bridge tower)  
 AMERICAN BRIDGE/FLUOR, A JV

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Tern, Ae

Diary #: 009

Date: 17-Nov-2010 Wednesday

04-0120F4	Bid Item: 053	T-L01-TSE.053	Tower Lift 01 Tower SE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-TSW.053	Tower Lift 01 Tower SW Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-SPD.053	Tower Lift 01 grouting of North and South shaft
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 078	T-L01-ENW.078	Tower Lift 01 External Paint Tower NW
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 078	T-L01-ESE.078	Tower Lift 01 External Paint Tower SE
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 078	T-L01-ESW.078	Tower Lift 01 External Paint Tower SW
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 078	T-L01-INE.078	Tower Lift 01 Internal Paint Tower NE
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 078	T-L01-ISW.078	Tower Lift 01 Internal Paint Tower SW
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 078	T-L01-ISE.078	Tower Lift 01 Internal Paint Tower SE
AMERICAN BRIDGE/FLUOR, A JV			