



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:10 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 214 Const Calendar Day: 435 Date: 17-Nov-2010 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 30-Jan-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

General Comments

OFFICE WORK:

- Reviewed RFI's 2083, 1869, and 2004.
- Reviewed CCO 143
- Estimate for CCO 21

FIELD WORK:

See Thanh Le's diary for details in the W-Line (had to leave due to emergency) and David Bradd's for the E-Line (in class from 1-4).

- ABF is sliding 9w to 8W
- Observed bolt tightening and tensioning for bolts on the counterweight where they had to perform "turn-of-the-head" instead of "turn-of-the-nut" because of access inside the counterweight.
- Observed remainder of field operations for David and Thanh .

