



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 010 Const Calendar Day: 436 Date: 18-Nov-2010 Thursday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 10-Dec-10 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Jphny Zampa	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JOSE CORONA-MORALES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Matthew Greer	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	John Chapman	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	Kevin Karnar	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	Pedro Garcia	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFREY BRICKER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Tower Activities 053 T-L01-JSS.053

Jacking pedestal torch cutting continued at the 3M of the tower shaft. All of the pedestal pieces were removed from the south bay in between the south and east shaft. Jake, Matt and Johny move the operation to the North bay in between the North and West shaft. Jose, Jeff and Robert continued torch cutting in the East bay in between the North and East shaft.

The laborer, Pedro and Jose work on chiping and removing the jacking pedestal grout from inside the West bay in between the South and West shaft, at the 3M.

At 1:00 PM the ABF bolting crew working under Kevin Karbar arrived at the jobsite to start the bolts-up operation at the 9M external diaphragm. They start bolting at the West bay in between the South and West shaft.

Dispute

04-0120F4 Bid Item: 053 T-L01-GRT.053 Tower Lift 01 Grout Baseplates Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Tern, Ae

Diary #: 010

Date: 18-Nov-2010 Thursday

04-0120F4	Bid Item: 053	T-L01-TNE.053	Tower Lift 01 Tower NE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-TNW.053	Tower Lift 01 Tower NW Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-TSE.053	Tower Lift 01 Tower SE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-TSW.053	Tower Lift 01 Tower SW Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-SPD.053	
AMERICAN BRIDGE/FLUOR, A JV			
Diary: Tower Activities			Dispute <input type="checkbox"/>
		053	T-L01-SPD.053
04-0120F4	Bid Item: 078	T-L01-ENW.078	Tower Lift 01 External Paint Tower NW
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 078	T-L01-ESE.078	Tower Lift 01 External Paint Tower SE
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 078	T-L01-ESW.078	Tower Lift 01 External Paint Tower SW
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 078	T-L01-INE.078	Tower Lift 01 Internal Paint Tower NE
AMERICAN BRIDGE/FLUOR, A JV			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Tern, Ae

Diary #: 010

Date: 18-Nov-2010 Thursday

04-0120F4	Bid Item: 078	T-L01-ISW.078	Tower Lift 01 Internal Paint Tower SW
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 078	T-L01-ISE.078	Tower Lift 01 Internal Paint Tower SE
AMERICAN BRIDGE/FLUOR, A JV			

