



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 011 Const Calendar Day: 437 Date: 19-Nov-2010 Friday  
 Inspector Name: Tern, Ae Title: Transportation Engineer  
 Inspection Type: Continuous  
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 00:00  
 Federal ID:  
 Location:  
 Reviewer: Wright, Doug Approved Date: 10-Dec-10 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Sunny

Working Day  If no, explain:

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	Jphny Zampa	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JOSE CORONA-MORALES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Matthew Greer	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	John Chapman	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	Kevin Karnar	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	Pedro Garcia	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT RUSSELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JAKE SPEAKMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFREY BRICKER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:**

**Tower Activities 053 T-L01-JSS.053**

Jacking pedestal torch cutting continued at the 3M of the tower shaft. All of the pedestal pieces were removed from the south bay in between the south and east shaft. Jake, Matt and Johny continued torch cutting in the North bay in between the North and West shaft. The cutted pieces were removed from the 3M to the 9M diaphragm in the North bay. Jose, Jeff and Robert continued and finished torch cutting in the East bay in between the North and East shaft. All of the pieces in the East bay were removed by crane standing on a barge.

The laborer, Pedro and Jose finished chiping and removing the jacking pedestal grout from inside the West bay in between the South and West shaft, at the 3M. They move the operation to the South bay in between the South and East shaft.

The ABF bolting crew continued the bolts-up operation at the 9M external diaphragm at the West bay in between the South and West shaft.

Dispute

04-0120F4 Bid Item: 053 T-L01-GRT.053 Tower Lift 01 Grout Baseplates Erect structural steel (bridge tower)  
 AMERICAN BRIDGE/FLUOR, A JV

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Tern, Ae

Diary #: 011

Date: 19-Nov-2010 Friday

04-0120F4	Bid Item: 053	T-L01-TNE.053	Tower Lift 01 Tower NE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-TNW.053	Tower Lift 01 Tower NW Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-TSE.053	Tower Lift 01 Tower SE Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-TSW.053	Tower Lift 01 Tower SW Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 053	T-L01-SPD.053	
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 078	T-L01-ENW.078	Tower Lift 01 External Paint Tower NW
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 078	T-L01-ESE.078	Tower Lift 01 External Paint Tower SE
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 078	T-L01-ESW.078	Tower Lift 01 External Paint Tower SW
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 078	T-L01-INE.078	Tower Lift 01 Internal Paint Tower NE
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 078	T-L01-ISW.078	Tower Lift 01 Internal Paint Tower SW
AMERICAN BRIDGE/FLUOR, A JV			

---

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Tern, Ae

Diary #: 011

Date: 19-Nov-2010 Friday

---

04-0120F4	Bid Item: 078	T-L01-ISE.078	Tower Lift 01 Internal Paint Tower SE
AMERICAN BRIDGE/FLUOR, A JV			