



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 036 Const Calendar Day: 440 Date: 22-Nov-2010 Monday
 Inspector Name: Mofor, Sebastian Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Jefferson, Paul Approved Date: 23-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70
 Precipitation Condition clear, rain

Working Day If no, explain:

Diary:	Dispute
CCO # 99 Bike Path Surveying	<input type="checkbox"/>
Surveying bike path support beams.	
CERTIFIED COATING COMPANY	<input type="checkbox"/>
No paint work because of rain. Setting up scaffolding in the OBG #1 E-line.	

04-0120F4	Bid Item: 058	E-L03-BPB.058	E Line Lift 03 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L08-BPB.058	E Line Lift 08 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 058	E-L08-BPS.058	E Line Lift 08 Bike Path Segment
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	E-L01-OBG.077	E Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L01-OBG.077	W Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L02-OBG.077	E Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Mofor, Sebastian **Diary #:** 036 **Date:** 22-Nov-2010 **Monday**

04-0120F4	Bid Item: 077	X-L02-CBM.077	E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 077	X-L09-CBM.077	E-W Line Cross Over Lift 09 Cross Beam Clean and paint structural steel					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 077	X-L10-CBM.077	E-W Line Cross Over Lift 10 Cross Beam Clean and paint structural steel					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 077	E-L05-OBG.077	E Line Lift 05 OBG Clean and paint structural steel					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 086	0-000-000.086	BIKEPATH RAILING					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-099	Bid Item: 001	0-BIK-ALS.099	Bikepath Details					
CERTIFIED COATINGS COMPANY								
CCO-099	Bid Item: 001	0-BIK-ALS.099	Bikepath Details					
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	OTH	DAVID ADAMS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Surveyor	APP	ROBERT ANDERS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Surveyor	OTH	JAMES ALLEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 036 Date: 22-Nov-2010 Monday

Equipment		Rental Company				Remarks	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs		
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0050583						No	<input type="checkbox"/>
		4.00	0.00	0.00	0.00		
*E0040583	ENGINEERING, SURVEYING, EDM LAYOUT POLE					No	<input type="checkbox"/>
		3.00	0.00	0.00	0.00		
*E0030583						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
*E0020583						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		
684	SURVEY EQUIPMENT, ROBOTIC TOTAL STATION					No	<input type="checkbox"/>
		5.00	0.00	0.00	0.00		