



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:47 PM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 212 Const Calendar Day: 448 Date: 30-Nov-2010 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 15-Dec-10 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Sunny

Working Day  If no, explain:

### Diary:

Dispute

#### Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the erection tower , & work on the tower crane extension . They started at 7:00 AM.

Casey , Jeffery , & Carlos had to work on the W line rigging materials to the site & had to work with the crews on the tower erections .

Obra , Barry , Tony , Michael , Ryan , Kevin , Jacob , Jaime , & Pablo had to work on tower crane erection . Crews had to brace the tower crane at 112 meters elevation .

Nicolaus flew the bracing frame to the site at 8:10 AM. Crews had to use chain falls to bring the frame to it's final position . They started at 8:15 AM. Crews were done at 9:05 AM.

After that , crews had to set the accessories members & sections for the bracing frame , set the pumper guard brackets . install the bolts, mark for 1/3 turn & pretension them . They started at 9:10 AM. Crews were done at 1:30 PM.

Then , crews had to plumb the tower crane & adjust the pumper guard , place shims & tighten the bolts . They started at 1:45 PM. Crews were done at 5:00 PM. They had to wrap up their tools & equipment . Crews left at 5:20 PM. Douglas had to cover the tower activities after 3:30 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L02-STW.053 Tower Lift 02 Strut West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	0.20	0.00	8.20		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 212    **Date:** 30-Nov-2010    **Tuesday**

Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
<b>Equipment</b>								
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Rental Company</b>	<b>Dispute</b>
<b>Contractor:</b>	AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>