



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:45 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 218 Const Calendar Day: 456 Date: 08-Dec-2010 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 13-Dec-10 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Due to the rain ABF tower crews were sent home . Obra , Carlos , David , & Nicolaus had to service the tower crane . Crews were done at 11:00 AM.

Froylan had to work on the access from the stair case to the working platform at 112 meters elevation . He started at 7:15 AM. He was done at 10:45 AM. He left at 11:00 AM.

Façade bolting crews had to work on the West tower shaft . Crews had to bolt the lower brackets on the top plate . Crews started at 7:15 AM. They stopped at 10:45 AM. Crews left at 11:00 AM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L02-STW.053 Tower Lift 02 Strut West Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN EVANCHIK	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	Matthew Greer	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	Kevin Karnar	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	John Chapman	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 218

Date: 08-Dec-2010 **Wednesday**

