



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 063 Const Calendar Day: 463 Date: 15-Dec-2010 Wednesday

Inspector Name: Khow, Sunny Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 04:00 AM 16:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 27-Jan-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition Raining

Working Day  If no, explain:

04-0120F4 Bid Item: 053 T-L03-TSW.053 Tower Lift 03 Tower SW Erect structural steel (bridge tower)  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MATTHEW COCHRAN	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	RIGOVERTO GARCIA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW CHAMBERLAIN	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	4.00	0.00	12.00		<input type="checkbox"/>

**Diary:**

**General Comments** 053 T-L03-TSW.053

ABF day crew start at 04:00 AM. They prepared the lifting operation from the tipping barge. The lifting begins at 05.00 AM.

Lift tower shaft using strand jacks. The South shaft lift 3 was tipped-up from a horizontal position to a vertical position at 07.00 AM. Water was transferred from tank 2 to tank 5 during the tip-up operation.

ABF stopped strand jack operation when the shaft is in vertical position. The pin assembly was disconnected from base of tower shaft.

At 07.20 AM the tower shaft was lifted off of the tip-up barge using strand jacks.

AT 10.00 AM the top of lift 3 shaft is at 60m

AT 12.00 Noon the top of lift 3 shaft is at 80m

Fred Feng and I were monitoring this activity.

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MATTHEW COCHRAN	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	RIGOVERTO GARCIA	8.00	4.00	0.00	12.00		<input type="checkbox"/>

