



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 064 Const Calendar Day: 464 Date: 16-Dec-2010 Thursday

Inspector Name: Khow, Sunny Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 03:30 AM 14:30 PM Break: 01:00 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 27-Jan-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition Raining

Working Day If no, explain:

04-0120F4 Bid Item: 053 T-L03-TSW.053 Tower Lift 03 Tower SW Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MATTHEW COCHRAN	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	RIGOVERTO GARCIA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW CHAMBERLAIN	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	4.00	0.00	12.00		<input type="checkbox"/>

Diary:

Dispute

General Comments 053 T-L03-TSW.053

ABF day crew start at 03:30 AM. They prepared the lifting operation from the tipping barge. The lifting begins at 04.00 AM.

Lift tower shaft using strand jacks. The West shaft lift 3 was tipped-up from a horizontal position to a vertical position at 06.00 AM. Water was transferred from tank 2 to tank 5 during the tip-up operation.

ABF stopped strand jack operation when the shaft is in vertical position. The pin assembly was disconnected from base of tower shaft.

At 06.20 AM the tower shaft was lifted off of the tip-up barge using strand jacks.

AT 09.00 AM the top of lift 3 shaft is at 60m

AT 11.00 AM the top of lift 3 shaft is at 80m

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MATTHEW COCHRAN	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	RIGOVERTO GARCIA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	4.00	0.00	12.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Khow, Sanny **Diary #:** 064 **Date:** 16-Dec-2010 **Thursday**

Ironworker	APP	ETHAN KENT	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	JNM	MATTHEW CHAMBERLAIN	8.00	4.00	0.00	12.00	<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	8.00	4.00	0.00	12.00	<input type="checkbox"/>

Diary:

Dispute

General Comments **053** T-L03-TSW.053

ABF day crew start at 03:30 AM. They prepared the lifting operation from the tipping barge. The lifting begins at 04.00 AM.

Lift tower shaft using strand jacks. The West shaft lift 3 was tipped-up from a horizontal position to a vertical position at 06.00 AM. Water was transferred from tank 2 to tank 5 during the tip-up operation.

ABF stopped strand jack operation when the shaft is in vertical position. The pin assembly was disconnected from base of tower shaft.

At 06.20 AM the tower shaft was lifted off of the tip-up barge using strand jacks.

AT 09.00 AM the top of lift 3 shaft is at 60m

AT 11.00 AM the top of lift 3 shaft is at 80m

04-0120F4	Bid Item: 078	T-L02-ISW.078	Tower Lift 02 Internal Paint Tower SW				
CERTIFIED COATINGS COMPANY							

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4	Bid Item: 078	T-L02-ISW.078	Tower Lift 02 Internal Paint Tower SW				
AMERICAN BRIDGE/FLUOR, A JV							

CCO-096	Bid Item: 001	0-FSW-EFA.096	Field Site Work				
AMERICAN BRIDGE/FLUOR, A JV							

