



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:54 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 123 Const Calendar Day: 470 Date: 22-Dec-2010 Wednesday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

ITEM 55 FURNISH STRUCTURAL STEEL (BRIDGE)(BOX GIRDER);
MATERIAL DELIVERY; LEJEUNE SHIPMENT 119:

LeJeune Shipment 119 arrives today with 2 pallets of bolt assemblies. These are 7/8" and 1" diameter bolt assemblies for use with the traveler rail brackets. This material arrives with a METS release tag and has been previously QA tested. On site QC testing is still required and will be done on a future date.

ITEM 52 FURNISH STRUCTURAL STEEL (BRIDGE)(TOWER);
HIGH STRENGTH FASTENER ASSEMBLY PRE-INSTALLATION TESTING:

For ABF, engineer Chris Bausone is present. For CT, engineers Bob Brignano and Mohammad Awal are present. Today's testing is for inspection torque for turning bolt assemblies by the bolt head. Work happens at Bolt Testing Conex ABF ID 002079 in the warehouse with Skidmore Model HT 4000 ABF ID 000612. Sampling and testing these rocap lots is 1330 to 1630. Nine (9) rocap lots (M30, A490M Geomet coated) are tested.

See the attached Bolt Test Form for details of the testing.

