



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 028 Const Calendar Day: 482 Date: 03-Jan-2011 Monday  
 Inspector Name: Tern, Ae Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Soheilifard, Saman Approved Date: 31-Jan-11 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition sunny

Working Day  If no, explain:

<b>Diary:</b>	Dispute
<b>Tower Activities</b>	<input type="checkbox"/>
ABF's crew work on bolting up the Strut operation at 38M elevation.	
Kevin's crew work on aligning and placing bolt on the interior connection of the North and South shaft.	
RC set #DH4GM300008 (M30x200) were used for the following location: - bolting the top and bottom flange for the Type 2 strut on skin A of North and South shaft.	
RC set #DH4GM300010 (M30x220) were used for the following location: - angle plate connecting to skin A of the North and south shaft. - the top and bottom flange for the Type 3B Strut on skin E North and South shaft.	
RC set #DH4GM300003 (M30x210) were used for the following location: - the top flange of Type 2 East-outer Strut on skin A North shaft.	
RC set #DH4GM300012 (M30x230) were used for the following location: -- angle plate connecting to skin E of the North and south shaft.	

04-0120F4 Bid Item: 053 T-L01-SFE.053 Tower Lift 01 Strut Façades East Erect structural steel (bridge tower)  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOHN CHAPMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW GREER	8.00	0.00	0.00	8.00		<input type="checkbox"/>