



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 208 Const Calendar Day: 483 Date: 04-Jan-2011 Tuesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Mathur, Lalit Approved Date: 11-Apr-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 40 - 50

Precipitation 0.00" Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Work description.

- Attended weekly OBG staff meeting at 8:00am.
- Prepared TSCe data collector for the survey on the W2E North Hinge K pipe beam.
- Made several iterations were made to set up the total station to enable sight of the points on the W2E North Hinge K pipe beams due to many obstructions near this object such as elevator platform, handrails, deadman, etc.
- Shot 4 points located the W2E North Hinge K pipe beam assembly using on the total station with ABF surveyors and IPMC technician who was using a laser tracker. My results for the northings and eastings were within 3mm of ABF surveyors and the values for the elevation was different by 5mm due to the fact that different bench marks were used for the survey.
- Continued to prepare for upcoming survey tomorrow on the W2W Hinge K pipe beam assemblies.
- See Lalit's diary for ABFs labor, equipment, and operations at the W2 cap beam.
- See Bob Brignano's diary for ABFs labor, equipment, and operations in regards to the Hinge K pipe beam assembly alignment.

