



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 020 Const Calendar Day: 483 Date: 04-Jan-2011 Tuesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 19-Sep-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition overcast, cool

Working Day If no, explain:

Diary: Dispute

General Comments

I arrived at Pier W2W at 1245 and discussed the work for the day with Tom Colombo. He said most of the crew was working on item work, installing the 6 CCSF reclaimed water line from the W2W base up the column. However, Rick K. and Narciso B. performed CCO 124 work

04-0120F4 Bid Item: 121 0-000-000.121 CCSF RECLAIM WATER (6 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Unskilled Laborer	JNM	MARCOS ACOSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JESUS MUNOZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	HECTOR GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
AHERN 4780	125' BOOM LIFT	4.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Diary: Dispute

General Comments

121 0-000-000.121

Tom Colombo indicated that the crew not working on the CCO 124 work were installing the 6 CCSF reclaimed water line from the base of W2W up the column.

CCO-124 Bid Item: 001 0-RFW-EFA.124 Remove Formwork Inside W2
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
--------------	-------------	--------	--------	--------	--------	----------------	---------	---------

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 020

Date: 04-Jan-2011 Tuesday

Contractor: F.W. SPENCER AND SON, INC

AHERN 4780 125' BOOM LIFT

No

4.00 0.00 0.00 0.00

S/N KF9374 WELDING MACHINE

No

4.00 0.00 0.00 0.00

Diary:

Dispute

CCO # 124

001 0-RFW-EFA.124

When I arrived at Pier W2W, the crew was still on lunch break. Tom Colombo informed me that Rick had spent about an hour before lunch, and will work the rest of the shift modifying the WT section of the PS-5s on the north side of the EB deck to avoid interference with the diverter plates.

Narciso Biaga worked the first part of the shift installing concrete anchors on the W2W at locations where embeds were missing. These anchors will be used to attach the pipe supports for the 2 NPS water and 4 NPS Compressed air. This work was directed by RFI 2315. The JLG boom lift was used to access the work.