



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 245 Const Calendar Day: 490 Date: 11-Jan-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 28-Jan-11 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the the top of the footing box , work on the struts at 109 meters , work on the working platform at 112 meters , work on the splice plates erection , & work on lift 3 tower shafts primer touch ups . Crews started at 7:00 AM.

Barry , Carlos , Dustin , Kimo , Michael , Pablo , & Ryan had to work on the struts at 109 meters . Crews had to pretension the bolts using the Enerpac hydraulic machine . They started at 7:10 AM. Crews were done at 5:10 PM.

Augie , & Casey had to work on the barge & on the W line rigging materials to the site , & work with the other crews in all areas .

Carlos , Anthony , Jacob , Jaime , & Kevin had to work on the working platform at 112 meters . Crews had to set the remaining grating & lock them in place . Crews started at 7:15 AM. They were done at 1:30 PM.

After that , crews had to prepare the rods for splice 3 plates erection , prepare the bolts for the tower crane extension Crews had to clean & lubricate the rods & bolts . Crews were done at 4:00 PM.

Then , crews had to erect the inner splice plates for splice 3 . They started on the South tower shaft erecting plate A - B - C - D - & E . They started at 4:10 PM. Crews were done at 5:00 PM.

Finally , crews had to erect plate A on the West tower shaft . They were done at 5:15 PM.

Rick . Carlos M. , Jose , Carlos G. , & Salvador had to work on the top of the footing box . Crews had to work on the sleeves . They had to install the packer rods & caulk between the top of the base plates & the packer rods . clean the cells , tower shafts , & work on the drainage .

Rick had to work on the drainage in the West , North , & center cells . He started on the West cell , then North , & inner center cells . Rick had to cut the existing pipes leaving 25 millimeters inside the inlets , set the rings , place & center the inlets & cement them . He started at 9:00 AM. He was done at 4:00 PM. Up to date 5 drainage inlets are completed .

Carlos M. & Jose had to work on the North tower shaft . Crews had to caulk the remaining 9 sleeves. They started at 7:15 AM. Crews were done at 8:45 AM.

After that , crews had to work on the West tower shaft installing the packer rods & caulk the sleeves They started at 9:15 AM. Crews were done at 4:00 PM. 39 sleeves were completed .

Finally , crews had to work on the West cell . Following the same procedures as previous location . Crews started at 4:15 PM. They were done at 5:10 PM. 10 sleeves were completed . Up to Date 325 sleeves are completed .



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 245

Date: 11-Jan-2011 **Tuesday**

Salvador & Carlos G. had to clean the , center cells , & West tower shaft . They started 7:15 AM. Crews were done at 3:00 PM. Salvador lift at 3:30 PM. Carlos had to work with the other employees on the packer rods to the end of the shift .

Atlantic Plant Services painters came to the site at 10:45 AM. Sidney & Francisco had to work on the top of the tower shafts . They had to clean & sand the top areas of lift 3 (1.25 meters) , & apply primer coat inside the tower shafts . Due to the light shower crews stopped at 2:30 PM.

The inside surfaces of the tower shafts are completed . Crews will be coming tomorrow to work on the outside plates . They left at 2:40 PM.

Earl & Eric came to the site at 11:00 PM. Crews had to work on the erection tower . They had to weld 8 C channel brackets for the cat walk at 99 meters elevation . Crews had to prepare their tools & equipment , reroute the power lines , clean & grind the welding areas . They were done at 2:00 PM.

Earl started to weld at 2:15 PM. He was done at 5:00 PM. Crews had to wrap up their tools & equipment . They left at 5:10 PM.

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 053 T-L03-BNE.053 Tower Lift 03 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	EARL ESPINOZA	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE ROMO-HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KIMO JOSE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	SALVADOR VILLALOBOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ERIC SPARKS	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	JAIME BARRAGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2083	WELDING MACHINE, MILLER 250 AMP					No		
		4.00	0.00	0.00	0.00			<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 245

Date: 11-Jan-2011

Tuesday

*E0090562	TOWER CRANE					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010					No	
		4.00	0.00	0.00	0.00		<input type="checkbox"/>